

Grantee: Louisiana

Grant: B-18-DP-22-0001

October 1, 2022 thru December 31, 2022

Grant Number:

B-18-DP-22-0001

Obligation Date:**Award Date:****Grantee Name:**

Louisiana

Contract End Date:

09/16/2032

Review by HUD:

Original - In Progress

Grant Award Amount:

\$1,213,917,000.00

Grant Status:

Active

QPR Contact:

Amanda Clark

LOCCS Authorized Amount:

\$1,213,917,000.00

Estimated PI/RL Funds:**Total Budget:**

\$1,213,917,000.00

Disasters:

Declaration Number

FEMA-4272-TX

FEMA-4263-LA

FEMA-4277-LA

Narratives

Mitigation Needs Assessment:

Beginning with Hurricane Katrina's landfall in August 2005, each of Louisiana's 64 parishes has been included in a federal major disaster declaration as a result of a named tropical event. Moreover, the Great Floods of 2016 - two rainfall events six months apart affected wide swaths of the state - causing severe flash and riverine floods. These floods led to major disaster declarations in 56 parishes. These events have left an indelible mark on Louisiana and have exposed new challenges within the state's approach to flood risk reduction.

Since Hurricanes Katrina and Rita, the state has adopted stricter building codes, newer flood maps in some areas, and has formed the Coastal Protection and Restoration Authority (CPRA), which relies on science and engineering to produce, implement, and regularly update the state's Coastal Master Plan. After Hurricane Isaac, with funds provided by HUD's National Disaster Resilience Competition, Louisiana created the Strategic Adaptations for Future Environments Program (LA SAFE) which became a model for engaging citizens in planning for the long-term resilience of their communities.

The Great Floods of 2016 exposed another challenge the state faces: the need to better manage riverine and flash flooding caused by extreme precipitation events. The state identified regional watershed-based flood risk management as a means to systematically address water management and avoid interventions that may unintentionally increase runoff or subsequent flooding on adjacent communities, upstream and downstream.

Soon after, the state began its investigation of this new approach. Per the Bipartisan Budget Act of 2018, Congress allocated \$1,213,917,000 CDBG-MIT funds to the State of Louisiana for the specific purpose of mitigation activities as specified in Public Law 115-123 and FR-6109-N-02.

As the next step in Louisiana's response to its increasingly complex flood risk profile, the state completed its investigation of watershed management and Governor John Bel Edwards charged state agencies with coordinating statewide floodplain management efforts through a watershed-based approach, referred to as the Louisiana Watershed Initiative or LWI.

Building on the efforts and methodologies of both the Coastal Master Plan and LA SAFE, the LWI takes a statewide approach to watershed-based floodplain management to reduce flood risk vulnerabilities through pre-disaster mapping, modeling, and watershed management planning - backed by large-scale investments in projects and programs that directly mitigate risks.

The LWI combines the Coastal Master Plan's focus on data, science and engineering with the community engagement lessons learned through LA SAFE to work across all sectors of government. The state commits to working in partnership with local communities statewide toward an integrated, watershed-based approach to floodplain management that combines physical, biological, ecological, socioeconomic, and policy-based solutions emanating from a comprehensive scientific understanding of the state's hydrologic processes.

Most Impacted and Distressed Areas: Combined, these disasters affected 56 of the state's 64 parishes, with 51 parishes declared eligible for FEMA IA. HUD has identified the 10 most impacted parishes from these two events as Acadia, Ascension, East Baton Rouge, Lafayette, Livingston, Ouachita, St. Tammany, Tangipahoa, Vermilion and Washington.

Proposed Use of Funds:

Program Area No. 1: Local and Regional Watershed Projects and Programs

As local, regional and state governments and organizations work through the LWI toward regional, watershed-based coordination and as the LWI develops datasets and modeling tools to inform watershed management policy and project mitigation activities (see Program Areas 3 and 4 in this Section for more detail), the LWI will provide funding and assistance to local and regional organizations to implement identified projects and programs with demonstrable and quantifiable mitigation outcomes. These projects and programs may include, but are not limited to, direct physical improvements to the watershed, ecological and waterway restoration projects, code enforcement activities, floodplain/floodway easements, and strategic land acquisitions and other projects that demonstrably enhance the storage and ecosystem capacity of the land



and water systems within the state's respective watersheds.

Program Area No. 2: State Projects and Programs

Following the Great Floods of 2016, the state identified numerous projects and/or programs that are necessary for immediate implementation of a more comprehensive flood mitigation strategy. In these cases, the state - through the LWI - will award projects, as selected through a non-competitive process for immediate implementation. These projects and programs must align with the LWI's approach to comprehensive statewide and regional watershed management focused on four dimensions: (1) evidence-backed flood control projects, (2) innovative floodplain management, (3) public education and (4) changing development patterns. For activities that use Urgent Need Mitigation as their national objective, the state will demonstrate how projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

Program Area No. 3: Watershed Monitoring, Mapping and Modeling

This program addresses the unmet mitigation need for watershed data and modeling, and will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. This program can also be anticipated to reduce the need for disaster response and enhance such response efforts when deployed, aid in the provision of critical lifelines and enable a demonstrable reduction in flood risk within HUD-MID and LA-MID parishes.

Program Area No. 4: Watershed Policy, Planning and Local Capacity Assistance

While different levels of capacity and integration exist in various agencies and regions of the state, these entities are not currently coordinated on a regional watershed basis and their activities and authorities are often circumscribed within the boundaries of a single parish or municipality. State and local agencies, communities, and stakeholders must collaborate, organize, and make decisions on a watershed basis in order to plan for and manage water and flood events effectively. Through this program, the state will partner with federal, state, local agencies and experts, as well as private industry, to complete an assessment of state, regional, and local programs, as well as to offer technical assistance, educational and capacity building support services to state agencies, local governments, non-profit organizations, planning and development organizations, chambers of commerce, and other public-serving agencies and organizations in order to encourage the alignment of effort across watersheds to promote the LWI's approach to watershed management. This technical assistance will also facilitate the establishment of coalitions among parishes and municipal governments - based on watersheds - to implement regional policies and projects funded through other programs within this grant. For activities that use Urgent Need Mitigation as their national objective, the state will require sub-grantees to demonstrate how their projects will result in a measurable and verifiable reduction in the risk of loss of life and property.

Many existing state, regional and local organizations have limited experience or capacity related to watershed-specific issues, such as floodplain policy development and implementation, or related to analyzing impacts of floodplain policies on local and regional economies, natural and built environments, and wildlife and fisheries. Under this program, the LWI will coordinate extensive public engagement, training, and research, and ultimately, will develop informed and collaborative policies and planning tools. This program area includes three specific elements: technical assistance, development of statewide and regional watershed management plans, and administration.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$39,703,521.11	\$665,009,233.28
Total Budget	\$39,703,521.11	\$665,009,233.28
Total Obligated	\$57,192,296.00	\$339,675,018.50
Total Funds Drawdown	\$9,204,020.35	\$43,739,068.66
Program Funds Drawdown	\$9,204,020.35	\$43,739,068.66
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,204,020.35	\$43,739,068.66
HUD Identified Most Impacted and Distressed	\$1,735,250.59	\$9,483,732.15
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Ascension Parish Government	\$ 0.00	\$ 0.00
City of Shreveport	\$ 0.00	\$ 0.00
City of Slidell	\$ 0.00	\$ 0.00
Coushatta Tribe of Louisiana	\$ 46,401.25	\$ 46,401.25
Division of Administration Facility Planning	\$ 29,629.81	\$ 2,596,637.31
East Baton Rouge Parish	\$ 0.00	\$ 0.00
East Baton Rouge Recreation and Park Commission (BREC)	\$ 0.00	\$ 0.00
Franklin Parish Police Jury	\$ 0.00	\$ 0.00
Iberville Parish	\$ 0.00	\$ 0.00
Lafayette City Parish Consolidated Government	\$ 0.00	\$ 0.00
Lafourche Parish Government	\$ 465,745.00	\$ 465,745.00
Assumption Parish	\$ 0.00	\$ 0.00
Livingston Parish Council	\$ 0.00	\$ 0.00



Livingston Parish Office of Homeland Security and	\$ 0.00	\$ 0.00
Louisiana Department of Environmental Quality	\$ 0.00	\$ 0.00
Louisiana Department of Transportation and Development	\$ 0.00	\$ 0.00
Morehouse Parish Police Jury	\$ 0.00	\$ 0.00
Natchitoches Parish	\$ 0.00	\$ 0.00
Office of Community Development (OCD), Disaster	\$ 8,298,204.58	\$ 38,973,784.72
Ouachita Parish Police Jury	\$ 0.00	\$ 0.00
Pan American Engineers Inc	\$ 14,496.25	\$ 77,530.00
Pontchartrain Levee District	\$ 0.00	\$ 0.00
COLUMBIA, TOWN OF	\$ 0.00	\$ 0.00
Ramboll US Corporation	\$ 0.00	\$ 7,135.36
St. Martin Parish	\$ 0.00	\$ 0.00
St. Tammany Parish Government	\$ 0.00	\$ 0.00
Town of Ball	\$ 0.00	\$ 0.00
Town of Church Point	\$ 0.00	\$ 0.00
Town of Colfax	\$ 0.00	\$ 0.00
Town of Haughton	\$ 0.00	\$ 0.00
Town of Mansura	\$ 0.00	\$ 0.00
Town of Maringouin	\$ 64,430.00	\$ 64,430.00
UPPER DELTA SOIL AND WATER CONSERVATION DISTRICT	\$ 0.00	\$ 0.00
Cameron Parish Police Jury	\$ 107,672.43	\$ 534,319.94
University Lakes LLC	\$ 0.00	\$ 0.00
University Lakes, LLC	\$ 177,441.03	\$ 973,085.08
Vermilion Parish Police Jury	\$ 0.00	\$ 0.00
City of Alexandria	\$ 0.00	\$ 0.00
City of Covington	\$ 0.00	\$ 0.00
City of Leesville	\$ 0.00	\$ 0.00
City of Monroe	\$ 0.00	\$ 0.00
City of Pineville	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	24.86%	9.84%
Overall Benefit Amount	\$503,705,970.00	\$113,976,091.81	\$4,062,489.67
Limit on Public Services	\$182,087,550.00	\$.00	\$.00
Limit on Admin/Planning	\$242,783,400.00	\$48,556,680.00	\$2,467,780.07
Limit on Admin	\$60,695,850.00	\$48,556,680.00	\$2,467,780.07
Most Impacted and Distressed	\$606,958,500.00	\$305,879,637.98	\$9,483,732.15

Overall Progress Narrative:

Administration Activity
Implementation of State Agency Operational Guidance (OGSA) continued this quarter with updates on the following recommendations:

- A2 – Ensure parish and municipal applicants are aware of the limitations and constraints of funding sources and establish a project proposal review process that facilitates the coordination of funding sources pre-award
 - Solicitation of Information survey was drafted and the content refined with LWI agencies and regional coordinators.
 - Process and mechanism for implementation underdevelopment
 - Process for integration of the Solicitation of project Information’ into the Round 2 Pre-application process ongoing
 - Development of Survey 123 tool in collaboration with CSRS
 - Round 2
 - Development of joint approach for Round 2 pre-application and A2 Solicitation of Project Information
 - Development of Pre-application for Round 2
 - Drafting of scoring criteria for Round 2
 - Review and feedback on draft Round 2 P&P and NOFA



- C1 - Utilize the Nature-Based Solutions group within LWI to share information and resources among agencies and with stakeholders, and develop proactive mechanisms for conservation of existing floodplains and channels and the restoration of natural habitats
- Final draft of “NBS for Flood Risk Management: An Information Guide” completed March 2022. Distributed to Regional Coordinators and posted on the LWI website as a resource
- D2 – First draft of turnkey uses and potential uses of H&H models and associated data under review by TDQ and Working Group

Watershed Projects Grants Program: Local and Regional

• Round 1: Agreements have been finalized for 26 of the 29 Round 1 projects. 3 are currently in stages of processing the CEA. City of Alexandria, Horseshoe Canal Hardening will award a construction contract this quarter. Ouachita Parish Police Jury, Portable Pumps Parish Wide have clearance for purchasing pumps and should begin site clearance this quarter. Lafourche Parish, Emergency Backup Pumps have pumps purchased that will be delivered this quarter. Most are working on finalizing Plans and Specs or advertising their RFQ's for A/E services.

State Projects and Programs

• Large Area Buyouts Program: In 2022 Q4, OCD continued the development, outreach, application, and closing phases of its CDBG-MIT Buyout activities. In Greinwich Terrace, 56 buyouts are complete. Denham Springs had six closings in Q4. Victoria Acres has completed 15 buyouts to date. Program staff continues to review and process applications for those areas. Fifteen award packets have been sent to the City of Scott participants. The City of West Monroe program launched in Q4. Responses from target area have been slow but additional outreach efforts are under way. Washington Parish is identifying their general buyout area and setting priority zones. While St. Tammany is finalizing their program policies and procedures.

• Regional Retention, Detention and Natural Flood Plain Management Program: OCD has approved agreements with six State Projects and Programs applicants. Three projects are in the design phase, one is still in construction for its drainage improvements project, and one began construction last. All other projects are anticipated to begin construction in 2023.

Non-Federal Cost Share Assistance Program

• All potential applications have been submitted. Current grantees are providing information to finalize CEAs. While this is ongoing, OCD is coordinating with GOHSEP to ensure that all identified projects receive approval of all required deliverables in the FEMA HMGP program before moving forward in the cost share assistance program.

Watershed Monitoring, Mapping and Modeling

In 2022 Q4, Watershed Monitoring, Mapping and Modeling activities under the MIT program, which are all planning activities, include:

- Statewide Modeling Program:
 - TO 1: LA DOTD held 3 Coordination Meetings between regional modeling consultants and TDQ, on October 14th, November 4th, and December 9th to address questions on LiDAR updates, hydrometeorology, survey guidance, USACE data requests, hydrology review matrix for rain on grid, consequence modeling, design storms, deliverables, data transfers, transition zone inputs, google land use dataset, and transition zone updates.
 - TO 2: LA DOTD has issued Task order 2 for all Regions.
 - TO 3: LA DOTD has issued Task Order 3 for all Regions.
 - General overall modeling updates.
 - Regions ready in contracting:
 - All 14 Task Orders have been issued Notice to Proceed
 - Note: Task order period is 24 months, modeling portion of schedule is only 20 months. We should have all the models substantially complete by October 2023.
 - All Survey Plans have been approved
 - All Series I hydrologic model setups in Regions 2, 3 and 7 have been approved. TDQ review of the Series I hydrologic model setups for Regions 1, 4, 5, and 6 are ongoing
 - Series I Hydraulic Models in regions 2, 3, 6, and 7 are underway
- River and Rain Gauge Enhancement Program:

The state continues to make progress as part the statewide River and Rain Gauge Enhancement program, which includes acquisition, installation and monitoring of rain and river gauges in those currently under-monitored and unmonitored areas, as well as the time and effort related to the operation, monitoring, collection and review of data from the gauges. To this end OCD entered into a \$15,419,380 CEA for six years with DEQ.

- Gauges Locations Reconned: 50
- Gauges Installations at Locations Reconned: 47
- Gauges Online: 47
- Precipitation Gauges Online: 46
- Gage Height Only Gages Online: 20
- Gage Height and Stream Level Gages Online: 5
- Gage Height and Velocity Gages Online: 18
- Gage Height and Discharge Gages Online: 0
- Gage Height, Stream Level, and Velocity Gages Online: 2
- Gage Height, Velocity, and Discharge Gages Online: 2
- Gauges Fully Functional: Data is becoming approved for various gauges
- USGS Current Conditions For selected counties in Louisiana.
- Or a spatial map for the LWI gauges only

(https://maps.waterdata.usgs.gov/mapper/nwisquery.html?URL=https://waterdata.usgs.gov/la/nwis/current?type=LWI&group_key=basin_cd&format=sitfile_output&sitfile_output_format=xml&column_name=agency_cd&column_name=site_no&column_name=station_nm&column_name=site_tp_cd&column_name=dec_lat_va&column_name=dec_long_va&column_name=agency_use_cd)

NOTE: For all activities in this QPR with no narratives, there were no expenditures in this quarter.



Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
3105, State Administration and Planning	\$62,410.96	\$48,556,680.00	\$2,467,780.07
3106, Local and Regional Watershed Projects and	\$576,576.25	\$570,666,243.00	\$576,576.25
3107, State Infrastructure and Housing	\$2,706,848.74	\$297,757,590.00	\$17,178,095.77
3108, Non-Federal Cost Share Assistance	\$0.00	\$111,988,107.00	\$0.00
3109, Watershed Monitoring, Mapping, and Modeling	\$5,816,837.56	\$145,670,040.00	\$23,105,916.48
3110, Watershed Policy, Planning, and Local Capacity	\$41,346.84	\$24,278,340.00	\$410,700.09
3111, State Economic Development and Resilience	\$0.00	\$15,000,000.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00

Activities

Project # / 3105 / State Administration and Planning



Grantee Activity Number: 65MTAD1001

Activity Title: State Administration

Activity Type:

Administration

Activity Status:

Under Way

Project Number:

3105

Project Title:

State Administration and Planning

Projected Start Date:

09/16/2020

Projected End Date:

09/16/2032

Benefit Type:

N/A

Completed Activity Actual End Date:**National Objective:**

NA

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$48,556,680.00
Total Budget	\$0.00	\$48,556,680.00
Total Obligated	\$0.00	\$48,556,680.00
Total Funds Drawdown	\$62,410.96	\$2,467,780.07
Program Funds Drawdown	\$62,410.96	\$2,467,780.07
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$62,410.96	\$2,467,780.07
Office of Community Development (OCD), Disaster	\$62,410.96	\$2,467,780.07
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity funds the costs necessary for the general administration of the LWI, to include but not limited to the state's and subrecipients' time administering programs, compliance, and monitoring of the state's subrecipients, vendors, and other recipients of funding and other costs specified as eligible administrative expenses in 24 CFR 570.206

Location Description:**Activity Progress Narrative:**

Expenditures this quarter were for state administrative expenses of the MIT grant.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3106 / Local and Regional Watershed Projects and Programs

Grantee Activity Number: 01MTR17701 - R1

Activity Title: Church Point Detention and Flood Proofing

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
03/01/2023

Completed Activity Actual End Date:

Responsible Organization:
Town of Church Point

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,937,196.00
Total Budget	\$0.00	\$2,937,196.00
Total Obligated	\$2,937,196.00	\$2,937,196.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Church Point	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for construction of flood storage areas and risk reduction improvements. "Place Data Used."

Location Description:

Throughout Acadia Parish, LA.

Activity Progress Narrative:

On 11/3/22, updated MID budget from (\$1,468,598.00 to \$2,937,196.00) after received MID clarification. On 12/6/22, increased obligation by \$2,937,196.00 (from \$0.00 to \$2,937,196.00) after the CEA was approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/4405
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Survey

	Low	Mod	Total	Low/Mod%
# of Persons	2020	685	4405	61.41

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 02MTR17701 - R1

Activity Title: Coushatta Casino Resort Wastewater Treatment Plant Floodwall

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2023

Completed Activity Actual End Date:**Responsible Organization:**

Coushatta Tribe of Louisiana

Overall**Total Projected Budget from All Sources**

Oct 1 thru Dec 31, 2022	To Date
-------------------------	---------

\$0.00	\$749,000.00
--------	--------------

Total Budget

\$0.00	\$749,000.00
--------	--------------

Total Obligated

\$0.00	\$749,000.00
--------	--------------

Total Funds Drawdown

\$46,401.25	\$46,401.25
-------------	-------------

Program Funds Drawdown

\$46,401.25	\$46,401.25
-------------	-------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$46,401.25	\$46,401.25
-------------	-------------

Coushatta Tribe of Louisiana

\$46,401.25	\$46,401.25
-------------	-------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00	\$ 0.00
---------	---------

\$ 0.00	\$ 0.00
---------	---------

Activity Description:

This activity is for construction of a floodwall around the perimeter of the wastewater treatment plant.

Location Description:

Panther Trail Drive, Kinder, LA 70648

Activity Progress Narrative:

Expenditures this quarter were for mitigation measures at the Coushatta Casino Resort Wastewater Treatment Plant.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/2215
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
# of Persons	Low	Mod	Total	Low/Mod%
	0	0	2215	0.00

LMI%:	31.38
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03MTR17701 - R1
Activity Title: Bonadona-Cataldo Drainage Pump

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
10/31/2023

Completed Activity Actual End Date:

Responsible Organization:
Ascension Parish Government

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,250,000.00
Total Budget	\$0.00	\$1,250,000.00
Total Obligated	\$0.00	\$1,250,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Throughout Ascension Parish, LA.

Activity Progress Narrative:

Updated MID budget from (\$625,000.00 to \$1,250,000.00) after received MID clarification.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/4130
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1955	460	4130	58.47

LMI%:	58.47
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 03MTR17702 - R1

Activity Title: Bayou Lafourche Pump Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
09/01/2023

Completed Activity Actual End Date:

Responsible Organization:
Ascension Parish Government

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,066,500.00
Total Budget	\$0.00	\$2,066,500.00
Total Obligated	\$2,066,500.00	\$2,066,500.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ascension Parish Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is for drainage improvements.

Location Description:
LA Hwy 308, Donaldsonville, LA 70346

Activity Progress Narrative:
On 10/10/22, increased obligation by \$2,066,500.00 (from \$0.00 to \$2,066,500.00) after the CEA was approved. On 11/3/22, updated MID budget from (\$1,033,250.00 to \$2,066,500.00) after received MID clarification.

Section 3 Qualitative Efforts:
- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/5695
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2750	580	5695	58.47

LMI%:	58.47
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 04MTDS7701

Activity Title: Cancienne Canal Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/30/2022

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
12/30/2027

Completed Activity Actual End Date:

Responsible Organization:
Assumption Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,297,262.50
Total Budget	\$4,297,262.50	\$4,297,262.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Assumption Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is for canal improvements.

Location Description:
Throughout Assumption Parish, LA.

Activity Progress Narrative:
Added new activity, Cancienne Canal Improvements, with a budget of \$4,297,262.50 and an obligation of \$0.00. CEA has not been approved.

Section 3 Qualitative Efforts:
- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Linear feet of Public	0		0/132000	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1720	540	4055	55.73

LMI%:	55.73
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 05MTR17701 - R1

Activity Title: Bayou Lacombe

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

03/01/2025

Completed Activity Actual End Date:**Responsible Organization:**

Town of Mansura

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$5,683,000.00

Total Budget

\$0.00 \$5,683,000.00

Total Obligated

\$5,683,000.00 \$5,683,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Town of Mansura

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Rabalais St., Mansura, LA 71350

Activity Progress Narrative:

Increased obligation by \$5,683,000.00 (from \$0.00 to \$5,683,000.00) after the CEA was approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/4620
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	4620	0.00

LMI%:	40.69
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 08MTR17701 - R1

Activity Title: Foxskin Bayou Drainage

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

11/01/2024

Completed Activity Actual End Date:**Responsible Organization:**

Town of Haughton

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$2,274,656.00

Total Budget

\$0.00 \$2,274,656.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Town of Haughton

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

West Jackson St to Lincoln Ave, Haughton, LA 71037

Activity Progress Narrative:

CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/3105
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	3105	0.00

LMI%:	42.35
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 09MTR17701 - R1

Activity Title: Ockley Basin Storage

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

01/15/2024

Completed Activity Actual End Date:

Responsible Organization:

City of Shreveport

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$5,358,784.00

Total Budget

\$0.00 \$5,358,784.00

Total Obligated

\$0.00 \$5,358,784.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

City of Shreveport

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for construction of flood storage areas.

Location Description:

Throughout Shreveport, LA.

Activity Progress Narrative:

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/1100
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	570	240	1100	73.64

LMI%:	73.64
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 11MTDS7701

Activity Title: Columbia Sherman Lake

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/30/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2027

Completed Activity Actual End Date:**Responsible Organization:**

COLUMBIA, TOWN OF

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$5,981,495.00

Total Budget

\$5,981,495.00 \$5,981,495.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

COLUMBIA, TOWN OF

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for the expansion of a flood storage area.

Location Description:

Throughout Caldwell Parish, LA.

Activity Progress Narrative:

Added new activity, Columbia Sherman Lake, with a budget of \$5,981,495.00 and an obligation of \$0.00. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# cubic feet of stormwater	0		0/217800	
# of Elevated Structures	0		0/0	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	525	205	1380	52.90

LMI%:	52.9
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17MTR17201 - R1

Activity Title: Ward Creek Floodplain Acquisition

Activity Type:
MIT - Buyout of Properties

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
East Baton Rouge Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,700,000.00
Total Budget	\$0.00	\$5,700,000.00
Total Obligated	\$5,700,000.00	\$5,700,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for floodplain preservation.

Location Description:

19500 Highland Road, Baton Rouge, 70809

Activity Progress Narrative:

On 11/3/22, updated MID budget from (\$2,850,000.00 to \$5,700,000.00) after received MID clarification. On 11/10/22, updated obligation by \$5,700,000.00 (from \$0.00 to \$5,700,000.00) after the CEA was approved.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
% decrease in area inundated	0	0/0
% decrease in NFIP CRS score	0	0/0
\$ estimated flood loss	0	0/0
# households relocated	0	0/0
% increase in number of acres	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/140
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of brownfield acres converted	0	0/0
# of greenspace users	0	0/0
# of non-invasive species trees	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired	0	0/0
# of Properties	0	0/0
# of properties protected from	0	0/0
# of vacant lots repurposed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	54085	0.00

LMI%:	30.82
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17MTR17202 - R1

Activity Title: Bayou Duplanier Floodplain Acquisition

Activity Type:
MIT - Buyout of Properties

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
East Baton Rouge Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$8,500,000.00
Total Budget	\$0.00	\$8,500,000.00
Total Obligated	\$8,500,000.00	\$8,500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for floodplain preservation.

Location Description:

7036 Chandler Drive, Baton Rouge, LA 70808

Activity Progress Narrative:

On 10/25/22, increased obligation by \$8,500,000.00 (from \$0.00 to \$8,500,000.00) after the CEA was approved. On 11/3/22, updated MID budget from (\$4,250,000.00 to \$8,500,000.00) after received MID clarification.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
% decrease in area inundated	0	0/0
% decrease in NFIP CRS score	0	0/0
\$ estimated flood loss	0	0/0
# households relocated	0	0/0
% increase in number of acres	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/200
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of brownfield acres converted	0	0/0
# of greenspace users	0	0/0
# of non-invasive species trees	0	0/0
# of Parcels acquired by admin	0	0/0
# of Parcels acquired by	0	0/0
# of Parcels acquired	0	0/0
# of Properties	0	0/0
# of properties protected from	0	0/0
# of vacant lots repurposed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	72380	0.00

LMI%:	44.18
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17MTR17701 - R1

Activity Title: Cypress Bayou Green Infrastructure

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

10/01/2023

Completed Activity Actual End Date:

Responsible Organization:

East Baton Rouge Recreation and Park Commission

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 **To Date**

\$0.00 \$4,689,805.00

Total Budget

\$0.00 \$4,689,805.00

Total Obligated

\$0.00 \$4,689,805.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

East Baton Rouge Recreation and Park Commission

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for flood storage and drainage improvements.

Location Description:

13350 Highway 19, Baton Rouge, LA 70807

Activity Progress Narrative:

Updated MID budget from (\$2,344,902.50 to \$4,689,805.00) after received MID clarification.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/9895
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	3880	2010	9895	59.53

LMI%:	59.53
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17MTR17702 - R1

Activity Title: Jones Creek Detention Project

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
08/01/2024

Completed Activity Actual End Date:

Responsible Organization:
East Baton Rouge Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$6,000,000.00
Total Budget	\$0.00	\$6,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for construction of flood storage areas and risk reduction improvements.

Location Description:

1655 Sherwood Forest Blvd., Baton Rouge, LA 70816

Activity Progress Narrative:

Updated MID budget from (\$3,000,000.00 to \$6,000,000.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/107175
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	107175	0.00

LMI%:	43.44
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 21MTDS7701

Activity Title: Ash Slough Drainage Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/30/2022

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
12/31/2027

Completed Activity Actual End Date:

Responsible Organization:
Franklin Parish Police Jury

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,871,279.50
Total Budget	\$3,871,279.50	\$3,871,279.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Franklin Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is for drainage improvements.

Location Description:
Throughout Franklin Parish, LA.

Activity Progress Narrative:
Added new activity, Ash Slough Drainage Improvements, with a budget of \$3,871,279.50 and an obligation of \$0.00. CEA has not been approved.

Section 3 Qualitative Efforts:
- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/113130
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	3295	1155	8520	52.23

LMI%:	52.23
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 22MTDS7701

Activity Title: Sugarhouse Bayou Outfall

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/30/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2027

Completed Activity Actual End Date:

Responsible Organization:

Town of Colfax

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,362,750.00
Total Budget	\$1,362,750.00	\$1,362,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Colfax	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Throughout Colfax, LA.

Activity Progress Narrative:

Added new activity, Sugarhouse Bayou Outfall, with a budget of \$1,362,750.00 and an obligation of \$0.00. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Linear feet of Public	0		0/4840	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	705	315	1815	56.20

LMI%:	56.2
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24MTR17701 - R1

Activity Title: Town of Maringouin Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

10/01/2023

Completed Activity Actual End Date:

Responsible Organization:

Town of Maringouin

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$659,500.00
Total Budget	\$0.00	\$659,500.00
Total Obligated	\$0.00	\$659,500.00
Total Funds Drawdown	\$64,430.00	\$64,430.00
Program Funds Drawdown	\$64,430.00	\$64,430.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$64,430.00	\$64,430.00
Town of Maringouin	\$64,430.00	\$64,430.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

77510 Landry Dr., Maringouin, LA 70757

Activity Progress Narrative:

Expenditures this quarter were for mitigation measures for the Town of Maringouin Drainage Improvements.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/1605
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1605	0.00

LMI%:	49.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 24MTR17702 - R1

Activity Title: White Castle Canal Drainage Improvements Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

03/01/2025

Completed Activity Actual End Date:**Responsible Organization:**

Iberville Parish

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$2,564,000.00

Total Budget

\$0.00 \$2,564,000.00

Total Obligated

\$2,564,000.00 \$2,564,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Iberville Parish

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

LA Hwy 993 and New Camp Road, White Castle, LA 70788

Activity Progress Narrative:

Increased obligation by \$2,564,000.00 (from \$0.00 to \$2,564,000.00) after the CEA was approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/4755
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	4755	0.00

LMI%:	47.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 28MTR17701 - R1

Activity Title: Coulee Mine East Detention Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

10/01/2025

Completed Activity Actual End Date:

Responsible Organization:

Lafayette City Parish Consolidated Government

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,725,000.00
Total Budget	\$0.00	\$4,725,000.00
Total Obligated	\$0.00	\$4,725,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lafayette City Parish Consolidated Government	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for construction of a flood storage area.

Location Description:

400 Block of Prejean Rd, Carencro, LA 70520

Activity Progress Narrative:

Updated MID budget from (\$2,362,500.00 to \$4,725,000.00) after received MID clarification.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/3475
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	3475	0.00

LMI%:	38.85
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 29MTR17701 - R1

Activity Title: Lafourche Emergency Backup Pumps

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
03/31/2023

Completed Activity Actual End Date:

Responsible Organization:
Lafourche Parish Government

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,895,000.00
Total Budget	\$0.00	\$1,895,000.00
Total Obligated	\$0.00	\$1,895,000.00
Total Funds Drawdown	\$465,745.00	\$465,745.00
Program Funds Drawdown	\$465,745.00	\$465,745.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$465,745.00	\$465,745.00
Lafourche Parish Government	\$465,745.00	\$465,745.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is for eight new backup pumps for pump stations.

Location Description:
Throughout Lafourche Parish, LA.

Activity Progress Narrative:
Expenditures this quarter were for mitigation measures for Lafourche Emergency Backup Pumps.

Section 3 Qualitative Efforts:
- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/8
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/95430
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	95430	0.00

LMI%:	37.22
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 34MTDS7701

Activity Title: Staulkinghead Creek Rehabilitation

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/30/2022

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
12/31/2027

Completed Activity Actual End Date:

Responsible Organization:
Morehouse Parish Police Jury

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,076,778.50
Total Budget	\$5,076,778.50	\$5,076,778.50
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Morehouse Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is for drainage improvements.

Location Description:
Throughout Morehouse Parish, LA.

Activity Progress Narrative:
Added new activity, Staulkinghead Creek Rehabilitation, with a budget of \$5,076,778.50 and an obligation of \$0.00. CEA has not been approved.

Section 3 Qualitative Efforts:
- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Linear feet of Public	0		0/17684	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	3780	2005	10100	57.28

LMI%:	57.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 35MTR17701 - R1

Activity Title: East Natchitoches Drainage Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
11/01/2024

Completed Activity Actual End Date:

Responsible Organization:
Natchitoches Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,430,000.00
Total Budget	\$0.00	\$3,430,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Natchitoches Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is for drainage improvements.

Location Description:
1947-1973 Upper Cane River Road, Natchitoches, LA 71547

Activity Progress Narrative:
CEA has not been approved.

Section 3 Qualitative Efforts:
- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/8840
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	8840	0.00

LMI%:	38.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTDS7701

Activity Title: West Parkview Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/30/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2027

Completed Activity Actual End Date:**Responsible Organization:**

City of Monroe

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$3,253,523.31

Total Budget

\$3,253,523.31 \$3,253,523.31

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

City of Monroe

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Throughout Ouachita Parish. LA.

Activity Progress Narrative:

Added new activity, West Parkview Drainage Improvements, with a budget of \$3,253,523.31, MID of \$3,253,523.31, and an obligation of \$0.00. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Linear feet of Public	0		0/2200	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2895	1890	6970	68.65

LMI%:	68.65
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTR17701 - R1

Activity Title: Youngs Bayou Detention Pond

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

02/01/2025

Completed Activity Actual End Date:

Responsible Organization:

City of Monroe

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 **To Date**

\$0.00 \$2,680,050.00

Total Budget

\$0.00 \$2,680,050.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

City of Monroe

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for construction of a flood storage area.

Location Description:

512 S. 24th St., Monroe, LA 71201

Activity Progress Narrative:

Updated MID budget from (\$1,340,025.00 to \$2,680,050.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/8560
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	3780	1815	8560	65.36

LMI%:	65.36
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTR17702 - R1

Activity Title: Georgia Street Pump Station Round 1

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

11/01/2023

Completed Activity Actual End Date:

Responsible Organization:

Ouachita Parish Police Jury

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Monroe	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity involves construction of a sump area, pump station and force main to pump storm water runoff from a low lying residential area in the Georgia Street/Winnsboro Road vicinity to the Ouachita River.

Location Description:

2203 Georgia St., Monroe, LA 71202

Activity Progress Narrative:

Updated MID budget from (\$250,000.00 to \$500,000.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of pump stations	0		0/1	
# of residents protected from	0		0/4730	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2315	1355	4730	77.59

LMI%:	77.59
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTR17703 - R1

Activity Title: Portable Pumps Parish Wide

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

10/01/2023

Completed Activity Actual End Date:

Responsible Organization:

Ouachita Parish Police Jury

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,730,000.00
Total Budget	(\$948,000.00)	\$1,730,000.00
Total Obligated	\$1,730,000.00	\$1,730,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for 10 new portable pumps for pump stations.

Location Description:

301 South Grand #201, Monroe, LA 71201

Activity Progress Narrative:

Decreased budget by \$948,000.00 (from \$2,678,000.00 to \$1,730,000.00). Obligation was increased by \$1,730,000.00 (from \$0.00 to \$1,730,000.00). The CEA was amended to correct the budget based on the cost estimate originally submitted; the new CEA was approved. Updated MID budget to match new decreased budget.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/10
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/334615
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	334615	0.00

LMI%:	46.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 39MTDS7701

Activity Title: Upper Terrebonne Basin Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/30/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2027

Completed Activity Actual End Date:**Responsible Organization:**

UPPER DELTA SOIL AND WATER CONSERVATION

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$9,177,232.30

Total Budget

\$9,177,232.30 \$9,177,232.30

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

UPPER DELTA SOIL AND WATER CONSERVATION

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for drainage improvements.

Location Description:

Throughout Pointe Coupee Parish, LA.

Activity Progress Narrative:

Added new activity, Upper Terrebonne Basin Drainage Improvements, with a budget of \$9,177,232.30 and an obligation of \$0.00. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Linear feet of Public	0		0/21000	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	7990	4395	26995	45.88

LMI%:	45.88
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MTR17701 - R1

Activity Title: Horseshoe Canal Hardening

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/01/2023

Completed Activity Actual End Date:

Responsible Organization:

City of Alexandria

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,911,600.00
Total Budget	\$0.00	\$1,911,600.00
Total Obligated	\$1,911,600.00	\$1,911,600.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Alexandria	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for construction of a reinforced concrete box culvert at Horseshoe Canal.

Location Description:

U.S. Hwy. 165 Horseshoe Drainage Canal, Alexandria, LA 71301

Activity Progress Narrative:

Updated the obligation by \$1,911,600.00 (from \$0.00 to \$\$1,911,600.00) after the CEA was approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/11640
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
# of Persons	Low	Mod	Total	Low/Mod%
	0	0	11640	0.00

LMI%:	24.7
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MTR17702 - R1

Activity Title: Chatlin Lake Canal Backwater Overflow Relief Structure

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/01/2023

Completed Activity Actual End Date:**Responsible Organization:**

City of Alexandria

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$10,000,000.00

Total Budget

\$0.00 \$10,000,000.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

City of Alexandria

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for construction of an outfall from Chatlin Lake Canal to the Red River.

Location Description:

LA Hwy 1, Alexandria, LA 71301

Activity Progress Narrative:**Section 3 Qualitative Efforts:**

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/19125
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	6500	4345	19125	56.71

LMI%:	56.71
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MTR17703 - R1

Activity Title: Huffman Creek Pump Station and Outfall Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
06/01/2024

Completed Activity Actual End Date:

Responsible Organization:
City of Pineville

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,290,000.00
Total Budget	\$0.00	\$5,290,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Pineville	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:	This Period	To Date
Overall		
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for the demolition of two pump stations and deveopment of an enlarged sump pump.

Location Description:

Corner of Monnett Street and Baker Street, Pineville, LA 71360

Activity Progress Narrative:

CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/2
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/3255
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1520	605	3255	65.28

LMI%:	65.28
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 40MTR17704 - R1

Activity Title: Town of Ball Drainage Crossing Replacements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
03/01/2025

Completed Activity Actual End Date:

Responsible Organization:
Town of Ball

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,414,305.00
Total Budget	\$0.00	\$3,414,305.00
Total Obligated	\$0.00	\$3,414,305.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Ball	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
This activity is to reconstruct twelve drainage crossings and one bridge replacement.

Location Description:
211 Beeson Drive, Ball, LA 71405

Activity Progress Narrative:

Section 3 Qualitative Efforts:
- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/5360
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	5360	0.00

LMI%:	30.13
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 50MTR17701 - R1
Activity Title: Cypress Bayou/Coulee Lasalle Drainage Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
09/01/2026

Completed Activity Actual End Date:

Responsible Organization:
St. Martin Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
St. Martin Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements. Channel improvements for Cypress Bayou and Coulee LaSalle.

Location Description:

1410 Duchamp Rd., St. Martinville, LA 70518

Activity Progress Narrative:

CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/9640
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	9640	0.00

LMI%:	31.95
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 52MTDS7701

Activity Title: Covington Lift Station Panel Elevations

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/30/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

12/31/2027

Completed Activity Actual End Date:

Responsible Organization:

City of Covington

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,631,200.00
Total Budget	\$2,631,200.00	\$2,631,200.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Covington	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to reduce flood risk for one or more critical facilities.

Location Description:

Throughout Covington, LA.

Activity Progress Narrative:

Added new activity, Covington Lift Station Panel Elevations, with a budget of \$2,631,200.00, MID of \$2,631,200.00, and an obligation of \$0.00. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/26	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2395	1350	7905	47.38

LMI%:	47.38
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 52MTR17701 - R1

Activity Title: East Slidell Ring Levee

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

08/01/2025

Completed Activity Actual End Date:

Responsible Organization:

St. Tammany Parish Government

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$2,850,000.00

Total Budget

\$0.00 \$2,850,000.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

St. Tammany Parish Government

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Construction of an earthen levee to connect gaps in existing levee system.

Location Description:

US Highway 190 E to Old Spanish Trail, Slidell, LA 70461

Activity Progress Narrative:

Updated MID budget from (\$1,425,000.00 to \$2,850,000.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/8905
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
# of Persons	Low	Mod	Total	Low/Mod%
	0	0	8905	0.00

LMI%:	48.51
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 52MTR17702 - R1

Activity Title: Dellwood Drainage Pump Station Hardening

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3106

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Local and Regional Watershed Projects and

Projected End Date:
11/30/2023

Completed Activity Actual End Date:

Responsible Organization:
City of Slidell

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,297,878.00
Total Budget	\$0.00	\$3,297,878.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Slidell	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for construction of mechanical bar screens at the drainage pump station intake basin.

Location Description:

100 Bermuda Dr., Slidell, LA 70458 (approximate street address)

Activity Progress Narrative:

Updated MID budget from (\$1,648,939.00 to \$3,297,878.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/1
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/2085
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2085	0.00

LMI%:	36.93
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 52MTR17703 - R1

Activity Title: Lee Street Drainage Pump Station Hardening

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

11/30/2023

Completed Activity Actual End Date:**Responsible Organization:**

City of Slidell

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$1,830,379.00

Total Budget

\$0.00 \$1,830,379.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

City of Slidell

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for construction of mechanical bar screens at the drainage pump station intake basin.

Location Description:

100 Lee St., Slidell, LA 70458 (approximate street address)

Activity Progress Narrative:

Updated MID budget from (\$915,189.50 to \$1,830,379.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/1
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/2085
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2085	0.00

LMI%:	36.93
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 57MTR17701 - R1

Activity Title: Abbeville Area Vermillion River Bridge Debris Barrier System

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

10/01/2023

Completed Activity Actual End Date:**Responsible Organization:**

Vermilion Parish Police Jury

Overall**Total Projected Budget from All Sources**

Oct 1 thru Dec 31, 2022	To Date
\$0.00	\$550,000.00

Total Budget

\$0.00	\$550,000.00
--------	--------------

Total Obligated

\$550,000.00	\$550,000.00
--------------	--------------

Total Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$0.00
--------	--------

Vermilion Parish Police Jury

\$0.00	\$0.00
--------	--------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:**Overall**

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Activity Description:

This activity is for drainage improvements. Installation of four debris barriers along the Vermillion River bridge.

Location Description:

Louisiana Hwy 14, Bypass Bridge, Abbeville, LA 70510

Activity Progress Narrative:

On 11/3/22, updated MID budget from (\$275,000.00 to \$550,000.00) after received MID clarification. On 12/1/22, updated the obligation by \$550,000.00 (from \$0.00 to \$550,000.00) after the CEA was approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/267725
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	267725	0.00

LMI%:	44.03
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 58MTR17701 - R1

Activity Title: Replacement of Ball Park Lift System

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3106

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Local and Regional Watershed Projects and

Projected End Date:

11/01/2023

Completed Activity Actual End Date:

Responsible Organization:

City of Leesville

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 **To Date**

\$0.00 \$630,900.00

Total Budget

\$0.00 \$630,900.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

City of Leesville

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is to replace an existing pump station.

Location Description:

Between S. 1st St and Smith St. in Leesville, LA 71446

Activity Progress Narrative:

CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/1
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/7120
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	7120	0.00

LMI%:	43.75
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3107 / State Infrastructure and Housing



Grantee Activity Number: 06MTRR7701

Activity Title: Bundick Lake Flood Surcharge Mgt

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3107

Projected Start Date:
02/01/2021

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
01/31/2026

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Department of Transportation and

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$9,963,720.00
Total Budget	\$0.00	\$9,963,720.00
Total Obligated	\$0.00	\$9,963,720.00
Total Funds Drawdown	\$97.50	\$3,291.25
Program Funds Drawdown	\$97.50	\$3,291.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$97.50	\$3,291.25
Louisiana Department of Transportation and	\$0.00	\$0.00
Pan American Engineers Inc	\$97.50	\$3,291.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for spillway modifications to include new drawdown gates.

Location Description:

Spillway Road, DeRidder, LA 70634

Activity Progress Narrative:

Expenditures this quarter were to the Pan American Engineers for mitigation measures in Bundick Lake.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2885	0.00

LMI%:	38.82
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 09MTRR7701

Activity Title: Black Bayou Structure Hardening and Runoff Retention Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Transportation and

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$6,679,600.00
Total Budget	\$0.00	\$6,679,600.00
Total Obligated	\$0.00	\$6,679,600.00
Total Funds Drawdown	\$385.00	\$1,551.25
Program Funds Drawdown	\$385.00	\$1,551.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$385.00	\$1,551.25
Louisiana Department of Transportation and	\$0.00	\$0.00
Pan American Engineers Inc	\$385.00	\$1,551.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for a new spillway with drawdown gates and embankment hardening.

Location Description:

LA Highway 2, Houston, LA 71043

Activity Progress Narrative:

Expenditures this quarter were to the Pan American Engineers for mitigation measures in Black Bayou.

Section 3 Qualitative Efforts:



- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0



# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	3845	0.00

LMI%:	49.54
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17MTRR7701

Activity Title: LSU University Lakes Flood Risk Reduction Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

12/31/2024

Completed Activity Actual End Date:**Responsible Organization:**

University Lakes, LLC

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$10,000,000.00

Total Budget

\$5,000,000.00 \$10,000,000.00

Total Obligated

\$5,000,000.00 \$10,000,000.00

Total Funds Drawdown

\$177,441.03 \$973,085.08

Program Funds Drawdown

\$177,441.03 \$973,085.08

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$177,441.03 \$973,085.08

University Lakes LLC

\$0.00 \$0.00

University Lakes, LLC

\$177,441.03 \$973,085.08

Most Impacted and Distressed Expended

\$177,441.03 \$973,085.08

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for construction of flood risk reduction improvements at City Park, Erie, College, and Campus Lakes.

Location Description:

901 Stanford Ave., Baton Rouge, LA 70808

Activity Progress Narrative:

On 11/3/22, updated MID budget from (\$2,500,000.00 to \$5,000,000.00) after received MID clarification. On 12/2/22, increased budget and obligation by \$5,000,000.00 (from \$5,000,000.00 to \$10,000,000.00). This is a CMAR project; funding was used for advance work on the project to test means and methods.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/53080
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	618/596
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	123/119



# of Total Labor Hours	0	2472/2387
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	17025	0.00

LMI%:	46.43
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 21MTRR7701

Activity Title: Turkey Creek Retention Improvements and Critical Infrastructure Hardening

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Transportation and

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$8,819,880.00

Total Budget

\$0.00 \$8,819,880.00

Total Obligated

\$0.00 \$8,819,880.00

Total Funds Drawdown

\$637.50 \$1,447.50

Program Funds Drawdown

\$637.50 \$1,447.50

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$637.50 \$1,447.50

Louisiana Department of Transportation and

\$0.00 \$0.00

Pan American Engineers Inc

\$637.50 \$1,447.50

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for spillway modifications to include new drawdown gates and embankment hardening.

Location Description:

KC Brown Road, Wisner, LA 71378

Activity Progress Narrative:

Expenditures this quarter were to Pan American Engineers for mitigation measures for Turkey Creek.

Section 3 Qualitative Efforts:



- Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% Increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0



# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	4290	0.00

LMI%:	43.47
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 22MTRR7701

Activity Title: Iatt Lake Drawdown Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3107

Projected Start Date:
02/01/2021

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
01/31/2026

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Department of Transportation and

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,141,600.00
Total Budget	\$0.00	\$1,141,600.00
Total Obligated	\$0.00	\$1,141,600.00
Total Funds Drawdown	\$155.00	\$850.00
Program Funds Drawdown	\$155.00	\$850.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$155.00	\$850.00
Louisiana Department of Transportation and	\$0.00	\$0.00
Pan American Engineers Inc	\$155.00	\$850.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drawdown gates.

Location Description:

Iatt Dam Road, Colfax, LA 71417

Activity Progress Narrative:

Expenditures this quarter were to Pan American Engineers for mitigation measures for Iatt Lake.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1820	0.00

LMI%:	47.25
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 25MTRR7701

Activity Title: Caney Lake Flood Surcharge Mgt

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3107

Projected Start Date:
02/01/2021

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
01/31/2026

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Department of Transportation and

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,809,000.00
Total Budget	\$0.00	\$2,809,000.00
Total Obligated	\$0.00	\$2,809,000.00
Total Funds Drawdown	\$155.00	\$821.25
Program Funds Drawdown	\$155.00	\$821.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$155.00	\$821.25
Louisiana Department of Transportation and	\$0.00	\$0.00
Pan American Engineers Inc	\$155.00	\$821.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to modify an existing spillway.

Location Description:

Spillway Rd 451-101 Spillway Rd, Chatham, LA 71226

Activity Progress Narrative:

Expenditures this quarter were to Pan American Engineers for mitigation measures for Caney Lake.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	2405	0.00

LMI%:	37.84
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 32MTRR7701

Activity Title: Livingston Parish Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

12/30/2026

Completed Activity Actual End Date:**Responsible Organization:**

Livingston Parish Council

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$15,000,000.00
Total Budget	\$0.00	\$15,000,000.00
Total Obligated	\$15,000,000.00	\$15,000,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Livingston Parish Council	\$0.00	\$0.00
Livingston Parish Office of Homeland Security and	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements and floodwater inundation reduction.

Location Description:

Parish waterways in Livingston Parish, Louisiana.

Activity Progress Narrative:

On 10/19/22, increased obligation by \$15,000,000.00 (from \$0.00 to \$15,000,000.00) after the CEA was approved. On 11/3/22, updated MID budget from (\$7,500,000.00 to \$15,000,000.00) after received MID clarification.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0



# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	132935	0.00

LMI%:	39.54
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 49MTRR7701

Activity Title: Three Mile Lake Backwater Flood Reduction

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:**Responsible Organization:**

Louisiana Department of Transportation and

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,029,320.00
Total Budget	\$0.00	\$3,029,320.00
Total Obligated	\$0.00	\$3,029,320.00
Total Funds Drawdown	\$902.50	\$2,050.00
Program Funds Drawdown	\$902.50	\$2,050.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$902.50	\$2,050.00
Louisiana Department of Transportation and	\$0.00	\$0.00
Pan American Engineers Inc	\$902.50	\$2,050.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for backwater flood prevention.

Location Description:

Three Mile Avenue, Port Barre, LA 70577

Activity Progress Narrative:

Expenditures this quarter were to Pan American Engineers for mitigation measures for Three Mile Lake.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1055	0.00

LMI%:	24.17
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 58MTRR7701

Activity Title: Anacoco Creek Watershed Improvements

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3107

Projected Start Date:
02/01/2021

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
State Infrastructure and Housing

Projected End Date:
01/31/2026

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Department of Transportation and

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$14,395,000.00
Total Budget	\$0.00	\$14,395,000.00
Total Obligated	\$0.00	\$14,395,000.00
Total Funds Drawdown	\$97.50	\$1,101.25
Program Funds Drawdown	\$97.50	\$1,101.25
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$97.50	\$1,101.25
Louisiana Department of Transportation and	\$0.00	\$0.00
Pan American Engineers Inc	\$97.50	\$1,101.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for spillway modifications to include new drawdown gates.

Location Description:

Spillway Road (Vernon Lake) and 247 Anacoco Lake Rd (Anacoco), Leesville, LA 71446

Activity Progress Narrative:

Expenditures this quarter were to Pan American Engineers for mitigation measures for Anacoco Creek.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
# of Persons	Low	Mod	Total	Low/Mod%
	0	0	8045	0.00

LMI%:	35.8
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7203

Activity Title: Large Area Buyouts - LMI Direct

Activity Type:

MIT - Buyout of Properties

Project Number:

3107

Projected Start Date:

04/01/2021

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2030

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$36,540,000.00

Total Budget

\$0.00 \$36,540,000.00

Total Obligated

\$0.00 \$10,000,000.00

Total Funds Drawdown

\$645,255.58 \$4,062,489.67

Program Funds Drawdown

\$645,255.58 \$4,062,489.67

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$645,255.58 \$4,062,489.67

Office of Community Development (OCD), Disaster

\$645,255.58 \$4,062,489.67

Most Impacted and Distressed Expended

\$422,771.46 \$2,661,743.24

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of funds used for buyout of properties.

Location Description:

In Calcasieu, Lafayette, Livingston, Ouachita, St. Tammany, Vermilion, and Washington parishes in Louisiana.

Activity Progress Narrative:

On 11/3/22, updated MID budget from (\$18,270,000.00 to \$36,540,000.00) after received MID clarification. On 11/4/22, updated the location description for the MIT Buyouts. Expenditures this quarter were to continue with large area buyouts in LMI areas.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# acres of newly added or	0		0/0	
# acres of wetlands created	0		0/0	
% decrease in area inundated	0		0/0	
% decrease in NFIP CRS score	0		0/0	
\$ estimated flood loss	0		0/0	
# households relocated	4		25/90	
% increase in number of acres	0		0/0	
# occupied structures in	0		0/0	
# of acres green infrastructure	0		0/0	
# of acres green space created	0		0/0	
# of acres green space	0		0/0	
# of acres no longer vulnerable	0		0/0	
# of acres of native vegetation	0		0/0	
# of brownfield acres converted	0		0/0	
# of greenspace users	0		0/0	
# of non-invasive species trees	0		0/0	
# of Parcels acquired by admin	0		0/0	
# of Parcels acquired by	0		0/0	
# of Parcels acquired	4		25/90	
# of Properties	4		25/90	
# of properties protected from	0		0/0	
# of vacant lots repurposed	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	4		25/90	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	4		25/90	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	3	1	4	14/60	11/30	25/90	100.00
# Owner	3	1	4	14/60	11/30	25/90	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7204

Activity Title: Large Area Buyouts - LMI Direct Hsg Incentive

Activity Type:

MIT - Buyout of Properties

Project Number:

3107

Projected Start Date:

04/01/2021

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod Housing Incentive

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2030

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$30,450,000.00
Total Budget	\$0.00	\$30,450,000.00
Total Obligated	\$0.00	\$10,000,000.00
Total Funds Drawdown	\$385,000.00	\$3,386,200.00
Program Funds Drawdown	\$385,000.00	\$3,386,200.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$385,000.00	\$3,386,200.00
Office of Community Development (OCD), Disaster	\$385,000.00	\$3,386,200.00
Most Impacted and Distressed Expended	\$252,252.00	\$2,218,638.24
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

Location Description:

In Calcasieu, Lafayette, Livingston, Ouachita, St. Tammany, Vermilion, and Washington parishes in Louisiana.

Activity Progress Narrative:

On 11/3/22, updated MID budget from (\$15,225,000.00 to \$30,450,000.00) after received MID clarification. On 11/4/22, updated the location description for the MIT Buyouts. Expenditures this quarter were to start large area buyouts with LMI Direct Housing Incentives.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# acres of newly added or		0		0/0
# acres of wetlands created		0		0/0
% decrease in area inundated		0		0/0
% decrease in NFIP CRS score		0		0/0
\$ estimated flood loss		0		0/0
# households relocated		3		42/90
% increase in number of acres		0		0/0
# occupied structures in		0		0/0
# of acres green infrastructure		0		0/0
# of acres green space created		0		0/0
# of acres green space		0		0/0
# of acres no longer vulnerable		0		0/0
# of acres of native vegetation		0		0/0
# of brownfield acres converted		0		0/0
# of greenspace users		0		0/0
# of non-invasive species trees		0		0/0
# of Parcels acquired by admin		0		0/0
# of Parcels acquired by		0		0/0
# of Parcels acquired		3		42/90
# of Properties		4		42/90
# of properties protected from		0		0/0
# of vacant lots repurposed		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		3		42/90
# of Multifamily Units		0		0/0
# of Singlefamily Units		3		42/90

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	0	3	13/60	8/30	42/90	50.00
# Owner	2	0	3	13/60	8/30	42/90	50.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTAB7205

Activity Title: Large Area Buyouts - UN Direct

Activity Type:

MIT - Buyout of Properties

Project Number:

3107

Projected Start Date:

04/01/2021

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2030

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$20,010,000.00
Total Budget	\$0.00	\$20,010,000.00
Total Obligated	\$5,550,000.00	\$10,550,000.00
Total Funds Drawdown	\$1,347,353.64	\$5,540,698.41
Program Funds Drawdown	\$1,347,353.64	\$5,540,698.41
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,347,353.64	\$5,540,698.41
Office of Community Development (OCD), Disaster	\$1,347,353.64	\$5,540,698.41
Most Impacted and Distressed Expended	\$882,786.10	\$3,630,265.59
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Large Area Buyout Program will purchase properties at high risk of future flooding. This activity will be comprised of Housing incentives to encourage relocation to areas at lower risk of future flooding.

Location Description:

In Calcasieu, Lafayette, Livingston, Ouachita, St. Tammany, Vermilion, and Washington parishes in Louisiana.

Activity Progress Narrative:

On 11/2/22, increased obligation by \$10,000.00 (from \$5,000,000.00 to \$5,010,000.00) in order for payment processing. Amount was insufficient. Increased obligation by \$40,000.00 (from \$5,010,000.00 to \$5,050,000.00). 11/3/22, increased obligation by \$1,500,000.00 (from \$5,050,000.00 to \$6,550,000.00). On 11/3/22, updated MID budget from (\$10,005,000.00 to \$20,010,000.00) after received MID clarification. On 11/4/22, updated the location description for the MIT Buyouts. On 11/17/22, updated the obligation by \$4,000,000.00 (from \$6,550,000.00 to \$10,550,000.00). Expenditures this quarter were to continue with large area buyouts in UN areas.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# acres of newly added or		0		0/0
# acres of wetlands created		0		0/0
% decrease in area inundated		0		0/0
% decrease in NFIP CRS score		0		0/0
\$ estimated flood loss		0		0/0
# households relocated		16		50/30
% increase in number of acres		0		0/0
# occupied structures in		0		0/0
# of acres green infrastructure		0		0/0
# of acres green space created		0		0/0
# of acres green space		0		0/0
# of acres no longer vulnerable		0		0/0
# of acres of native vegetation		0		0/0
# of brownfield acres converted		0		0/0
# of greenspace users		0		0/0
# of non-invasive species trees		0		0/0
# of Parcels acquired by admin		0		0/0
# of Parcels acquired by		0		0/0
# of Parcels acquired		16		50/30
# of Properties		16		50/30
# of properties protected from		0		0/0
# of vacant lots repurposed		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		16		50/30
# of Multifamily Units		0		0/0
# of Singlefamily Units		16		50/30

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	16	0/0	0/0	50/30	0.00
# Owner	0	0	16	0/0	0/0	50/30	0.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7701

Activity Title: Mermentau Basin Inundation Relief Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

03/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cameron Parish Police Jury

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$25,400,000.00
Total Budget	\$0.00	\$25,400,000.00
Total Obligated	\$0.00	\$25,027,125.00
Total Funds Drawdown	\$110,916.18	\$561,371.19
Program Funds Drawdown	\$110,916.18	\$561,371.19
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$110,916.18	\$561,371.19
Cameron Parish Police Jury	\$107,672.43	\$534,319.94
Pan American Engineers Inc	\$3,243.75	\$27,051.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for natural functions restoration and flood storage. Original purpose of this activity changed, activity was re-used for current funding of \$25.4 Million with different proposed accomplishments and beneficiaries.

Location Description:

In Cameron and Vermilion parishes in Louisiana.

Activity Progress Narrative:

Expenditures for this quarter were for mitigation measures in the Mermentau Basin.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0



# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	65315	0.00

LMI%:	40.4
-------	------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7702

Activity Title: Bayou Cocodrie Runoff Retention and Critical Infrastructure Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

02/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

01/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Department of Transportation and

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$2,243,200.00

Total Budget

\$0.00 \$2,243,200.00

Total Obligated

\$0.00 \$2,243,200.00

Total Funds Drawdown

\$97.50 \$987.50

Program Funds Drawdown

\$97.50 \$987.50

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$97.50 \$987.50

Louisiana Department of Transportation and

\$0.00 \$0.00

Pan American Engineers Inc

\$97.50 \$987.50

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is for drawdown gate and hardening. Original purpose of this activity changed, activity was re-used for current funding of \$2.2 Million with different proposed accomplishments and beneficiaries.

Location Description:

In Rapides and Evangeline parishes in Louisiana.

Activity Progress Narrative:

Expenditures this quarter were to Pan American Engineers for mitigation measures for Bayou Cocodrie.

Section 3 Qualitative Efforts:



- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0



# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	5765	0.00

LMI%:	38.33
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7703

Activity Title: LA22 Bridge Reconstruction and Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

12/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Pontchartrain Levee District

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022	To Date
\$0.00	\$41,700,000.00

Total Budget

\$0.00	\$41,700,000.00
--------	-----------------

Total Obligated

\$0.00	\$0.00
--------	--------

Total Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$0.00
--------	--------

Pontchartrain Levee District

\$0.00	\$0.00
--------	--------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

Activity Description:

This activity is for construction of two new bridge structures and the excavation of two drainage basins.

Location Description:

In Ascension and Livingston parishes in Louisiana.

Activity Progress Narrative:

Updated MID budget from (\$20,850,000.00 to \$41,700,000.00) after received MID clarification.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/262100
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
# of Persons	Low	Mod	Total	Low/Mod%
	0	0	25360	0.00

LMI%:	34.46
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 65MTRR7704

Activity Title: LSUA Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3107

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

State Infrastructure and Housing

Projected End Date:

09/30/2023

Completed Activity Actual End Date:

Responsible Organization:

Division of Administration Facility Planning

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,515,672.50
Total Budget	\$0.00	\$3,515,672.50
Total Obligated	\$0.00	\$3,515,672.50
Total Funds Drawdown	\$38,354.81	\$2,642,151.42
Program Funds Drawdown	\$38,354.81	\$2,642,151.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$38,354.81	\$2,642,151.42
Division of Administration Facility Planning	\$29,629.81	\$2,596,637.31
Pan American Engineers Inc	\$8,725.00	\$38,378.75
Ramboll US Corporation	\$0.00	\$7,135.36
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is for drainage improvements to LSU Alexandria campus.

Location Description:

In Rapides, Grant, and Avoyelles parishes in Louisiana.

Activity Progress Narrative:

Moving towards substantial completion of project; punchlist of items is being prepared to move to next steps.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/4920
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	314	1426/2800
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	63	285/560



# of Total Labor Hours	1257	5705/11200
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Census			
# of Persons	Low	Mod	Total	Low/Mod%
	0	0	184520	0.00

LMI%:	40.92
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3108 / Non-Federal Cost Share Assistance



Grantee Activity Number: 03MTCS7701

Activity Title: Marvin Braud Pump Station Protection Levee Elevation and Upgrades

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:

Responsible Organization:

Ascension Parish Government

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022	To Date
\$0.00	\$37,275,788.67

Total Budget

\$0.00	\$37,275,788.67
--------	-----------------

Total Obligated

\$0.00	\$0.00
--------	--------

Total Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$0.00
--------	--------

Ascension Parish Government

\$0.00	\$0.00
--------	--------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

Activity Description:

This activity is to mitigate the Marvin Braud Levee System and Pump Station.

Location Description:

8300 Highway 3140 Ext, Sorrento, LA, 70778

Activity Progress Narrative:

Updated MID budget from (\$18,637,894.33 to \$37,275,788.67) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/103440
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	103440	0.00

LMI%:	29.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17MTCS7701

Activity Title: Airline Highway Park Safe Room

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
3108

Projected Start Date:
09/17/2020

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need Mitigation

Activity Status:
Under Way

Project Title:
Non-Federal Cost Share Assistance

Projected End Date:
09/17/2027

Completed Activity Actual End Date:

Responsible Organization:
East Baton Rouge Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$12,894,655.00
Total Budget	\$0.00	\$12,894,655.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to design and construct a dual-use, one story, hurricane safe room.

Location Description:

17200 Airline Hwy, Baton Rouge, LA, 70817

Activity Progress Narrative:

Updated MID budget from (\$6,447,327.50 to \$12,894,655.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	11385	0.00

LMI%:	31.88
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17MTCS7702

Activity Title: Memorial Sports Complex Safe Room

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:

Responsible Organization:

East Baton Rouge Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$11,608,682.00
Total Budget	\$0.00	\$11,608,682.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is to design and construct a dual-use, two story, hurricane safe room.

Location Description:

1702 Foss Street, Baton Rouge, LA, 70802

Activity Progress Narrative:

Updated MID budget from (\$5,804,341.00 to \$11,608,682.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/1
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1830	720	3670	69.48

LMI%:	69.48
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 17MTCS7703

Activity Title: Ward Creek Watershed Detention Project

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:**Responsible Organization:**

East Baton Rouge Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$25,544,789.00
Total Budget	\$0.00	\$25,544,789.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
East Baton Rouge Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity will provide approximately 1,271,307 cubic yards of additional storage capacity to East Baton Rouge's currently stressed drainage system. This additional storage will consist of constructing 197 acres of detention at approximately 4 ft. deep throughout the upper reaches of Ward Creek Watershed.

Location Description:

17200 Airline Hwy, Baton Rouge, LA, 70817

Activity Progress Narrative:

Updated MID budget from (\$12,772,394.50 to \$25,544,789.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/42560
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	42560	0.00

LMI%:	27.48
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTCS7701

Activity Title: River Styx Pump Station

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need Mitigation

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:**Responsible Organization:**

Ouachita Parish Police Jury

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$2,452,206.00

Total Budget

\$0.00 \$2,452,206.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Ouachita Parish Police Jury

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is to increase the flow capacity of the River Styx Pump Station.

Location Description:

Throughout District C in Ouachita Parish, Louisiana.

Activity Progress Narrative:

Updated MID budget from (\$1,226,103.00 to \$2,452,206.00) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/1740
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	0	0	1255	0.00

LMI%:	15.14
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTCS7702

Activity Title: Black Bayou Canal Drainage Improvements

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:**Responsible Organization:**

Ouachita Parish Police Jury

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$3,181,710.67

Total Budget

\$0.00 \$3,181,710.67

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Ouachita Parish Police Jury

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is to improve the flow characteristics and capacity of the Black Bayou Canal.

Location Description:

North 7th Street Hwy 143, Monroe, LA, 71201

Activity Progress Narrative:

Updated MID budget from (\$1,590,855.34 to \$3,181,710.67) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/8450
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/0
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/0
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	630	190	1225	66.94

LMI%:	66.94
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTCS7703

Activity Title: Oregon Trail Floodwall

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:

Responsible Organization:

Ouachita Parish Police Jury

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$1,332,200.00

Total Budget

\$0.00 \$1,332,200.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Ouachita Parish Police Jury

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is to construct a levee/floodwall.

Location Description:

Nutland Road, Monroe, LA 71210

Activity Progress Narrative:

On 11/3/22, updated MID budget from (\$666,100.00 to \$1,332,200.00) after received MID clarification. On 12/21/22, changed National Objective from Urgent Need Mitigation to LMI after received updated geography information. I received additional block groups to be added. LMI now 57.85%. # of Persons changed from 715 to 3725 (1,280 Low, 875 Mod). CEA has not been approved.

Section 3 Qualitative Efforts:

- Other

Project has not awarded construction contract.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of residents protected from	0		0/715	
# of Section 3 Labor Hours	0		0/0	
# of Targeted Section 3 Labor	0		0/0	
# of Total Labor Hours	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1280	875	3725	57.85

LMI%:	57.85
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 37MTCS7704

Activity Title: Georgia Street Pump Station

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

3108

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Non-Federal Cost Share Assistance

Projected End Date:

09/17/2027

Completed Activity Actual End Date:

Responsible Organization:

Ouachita Parish Police Jury

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,698,075.33
Total Budget	\$0.00	\$2,698,075.33
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Ouachita Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity involves construction of a sump area, pump station and force main to pump storm water runoff from a low lying residential area in the Georgia Street/Winnsboro Road vicinity to the Ouachita River.

Location Description:

2203 Georgia St., Monroe, LA 71202

Activity Progress Narrative:

Updated MID budget from (\$1,349,037.66 to \$2,698,075.33) after received MID clarification. CEA has not been approved.

Section 3 Qualitative Efforts:

- Other
Project has not awarded construction contract.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# acres of newly added or	0	0/0
# acres of wetlands created	0	0/0
# cubic feet of stormwater	0	0/0
% decrease in affluent	0	0/0
% decrease in area inundated	0	0/0
% decrease in disruption hours	0	0/0
% decrease in NFIP CRS score	0	0/0
% decrease in road closures in	0	0/0
% decrease water surface	0	0/0
\$ estimated flood loss	0	0/0
\$ Funds allocated for water	0	0/0
\$ Funds allocated for water-	0	0/0
% increase in acres of cropland	0	0/0
% increase in groundwater	0	0/0
% increase in number of acres	0	0/0
% increase in pumping capacity	0	0/0
# linear feet of streams	0	0/0
# occupied structures in	0	0/0
# of acres green infrastructure	0	0/0
# of acres green space created	0	0/0
# of acres green space	0	0/0
# of acres no longer vulnerable	0	0/0
# of acres of native vegetation	0	0/0
# of acres with improved	0	0/0
# of brownfield acres converted	0	0/0
# of buildings (non-residential)	0	0/0
# of containment systems	0	0/0
# of Elevated Structures	0	0/0
# of fewer outages of critical	0	0/0
# of green infrastructure	0	0/0
# of greenspace users	0	0/0
# of Linear feet of Public	0	0/0
# of Linear Feet of Sewer Lines	0	0/0
# of linear feet of shoreline	0	0/0
# of linear feet of stream	0	0/0
# of linear feet of trails	0	0/0
# of Linear Feet of Water Lines	0	0/0
# of Linear miles of Public	0	0/0
# of Non-business	0	0/0
# of non-invasive species trees	0	0/0
# of properties protected from	0	0/0
# of properties with access	0	0/0
# of public facilities	0	0/0
# of pump stations	0	0/1
# of reduced hours streets are	0	0/0
# of residents protected from	0	0/4730
# of Section 3 Labor Hours	0	0/0
# of small water retention	0	0/0
# of storm water projects	0	0/0
# of Targeted Section 3 Labor	0	0/0



# of Total Labor Hours	0	0/0
# of vacant lots repurposed	0	0/0
# of water control structures	0	0/0
% reduction in emergency	0	0/0
% reduction in energy costs	0	0/0
% reduction in loss of service	0	0/0
% reduction of sanitary sewer	0	0/0
% reduction of water surface	0	0/0
% reduction of watershed	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of structures	0	0	0	0/0	0/0	0/0	0

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	2315	1355	4730	77.59

LMI%:	77.59
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3109 / Watershed Monitoring, Mapping, and Modeling



Grantee Activity Number: 66MTMM7501

Activity Title: Watershed Monitoring, Mapping, and Modeling

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3109

Projected Start Date:

09/17/2020

Benefit Type:

Area Benefit (Census)

National Objective:

NA

Activity Status:

Under Way

Project Title:

Watershed Monitoring, Mapping, and Modeling

Projected End Date:

09/16/2032

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$145,670,040.00
Total Budget	\$0.00	\$145,670,040.00
Total Obligated	\$0.00	\$102,031,367.00
Total Funds Drawdown	\$5,816,837.56	\$23,105,916.48
Program Funds Drawdown	\$5,816,837.56	\$23,105,916.48
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,816,837.56	\$23,105,916.48
Louisiana Department of Environmental Quality	\$0.00	\$0.00
Office of Community Development (OCD), Disaster	\$5,816,837.56	\$23,105,916.48
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Informed decision-making requires the use of best available scientific data. Consequently, it is imperative for there to be detailed, accurate, dynamic, upgradable, accessible and consistent mapping and modeling that allows the state, regional and local governments and private industry to make smart immediate, intermediate, and long-term decisions related to development, investment in structural and nonstructural infrastructure, land-use decisions, and other public and private mechanisms for investment. This activity funds the acquisition and monitoring of data necessary for and the development of a comprehensive set of hydraulic and hydrologic models for all watersheds within Louisiana.

The data and models developed will enable long-term flood resilience, more targeted flood control project selection and regional coordination along watershed boundaries. Specifically, the data and models will:

- Enable strategic decision-making in flood or disaster preparation and response scenarios based on projected water elevation and inundation. Examples of this include using the H&H models to plan evacuation routes, evacuation or closure of hospitals and medical facilities, and estimate shelter needs based on a given flood scenario;



- Enable the analysis and prioritization of structural and nonstructural flood control projects;
- Illustrate the benefits of implementing policy changes to foster more resilient development;
- Enable resilient infrastructure design;
- Enable businesses and industrial facilities to implement flood-proofing or resilient site design;
- Enable local leaders within a given watershed to work from the same set of hydrologic assumptions, thereby enabling consensus;
- Empower homeowners and residents to understand their flood risk profile under different weather and climate scenarios; and
- Predict runoff and/or drainage impacts to avoid ecosystem disruption by flood control projects or other types of projects.

Location Description:

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.

Activity Progress Narrative:

Funds were expended to continue to advance technical and science based aspects of modeling and mapping for the State of Louisiana.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# jurisdictions with enacted	0	0/0
# of acres with improved	0	0/0
# of climate action plans	0	0/0
# of communities with	0	0/0
# of community engagement	0	0/0
# of disaster recovery plans	0	0/0
# of ecological actions	0	0/0
# of energy plans completed	0	0/0
# of entities at resilience	0	0/0
# of floodplain design	0	0/0
# of Hazard Mitigation Plans	0	0/0
# of infrastructure design	0	0/0
# of legislative actions taken to	0	0/0
# of local laws passed	0	0/0
# of mitigation plans completed	0	0/0
# of Non-business	0	0/0
# of persons at resilience	0	0/0
# of planning studies and	0	0/0
# of plans adopted	0	0/0
# of Plans or Planning Products	0	0/0
# of public education meetings	0	0/0
# of resilience planning	0	0/0
# of resilience plans created	0	0/0
# of revised zoning codes	0	0/0
# of Stormwater Management	0	0/0
% of survey respondents with	0	0/0
# of water management/flood	0	0/0
# of water management/flood	0	0/0



Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	912900	534989	3448480	41.99

LMI%:	41.99
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3110 / Watershed Policy, Planning, and Local Capacity



Grantee Activity Number: 66MTPL7501

Activity Title: Statewide and Regional Watershed Management Planning

Activity Type:

MIT - Planning and Capacity Building

Project Number:

3110

Projected Start Date:

01/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

NA

Activity Status:

Under Way

Project Title:

Watershed Policy, Planning, and Local Capacity

Projected End Date:

09/01/2032

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022	To Date
\$0.00	\$12,278,340.00

Total Budget

\$0.00	\$12,278,340.00
--------	-----------------

Total Obligated

\$0.00	\$1,529,164.00
--------	----------------

Total Funds Drawdown

\$41,346.84	\$410,700.09
-------------	--------------

Program Funds Drawdown

\$41,346.84	\$410,700.09
-------------	--------------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$41,346.84	\$410,700.09
-------------	--------------

Office of Community Development (OCD), Disaster

\$41,346.84	\$410,700.09
-------------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

Activity Description:

The Statewide and Regional Watershed Management Planning activity focuses on large-scale regional and statewide floodplain management planning activities utilizing a watershed management approach. The activity includes planning and planning support efforts by state agencies and the development of the statewide and regional watershed management plans. It also includes the production of planning tools and local tools such as open space maps, model codes and ordinances for flood-safe development and CRS tools and capacity support.

Location Description:

In Acadia, Allen, Ascension, Assumption, Avoyelles, Beauregard, Bienville, Bossier, Caddo, Calcasieu, Caldwell, Cameron, Catahoula, Claiborne, De Soto, East Baton Rouge, East Carroll, East Feliciana, Evangeline, Franklin, Grant, Iberia, Iberville, Jackson, Jefferson Davis, Lafayette, Lafourche, LaSalle, Lincoln, Livingston, Madison, Morehouse, Natchitoches, Ouachita, Pointe Coupee, Rapides, Red River, Richland, Sabine, St. Charles, St. Helena, St. James, St. John the Baptist, St. Landry, St. Martin, St. Tammany, Tangipahoa, Union, Vermilion, Vernon, Washington, Webster, West Baton Rouge, West Carroll, West Feliciana, and Winn parishes in Louisiana.



Activity Progress Narrative:

Updated MID budget from (\$6,139,170.00 to \$0.00) after received MID clarification. Funds were expended to continue to advance regional and statewide capacity of watershed management and planning for the State of Louisiana.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	912900	534989	3448480	41.99

LMI%:	41.99
--------------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	51	276
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	51	276
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

