

Grantee: Louisiana

Grant: B-06-DG-22-0002

October 1, 2022 thru December 31, 2022

Grant Number: B-06-DG-22-0002	Obligation Date: 06/12/2007	Award Date: 06/07/2007
Grantee Name: Louisiana	Contract End Date:	Review by HUD: Original - In Progress
Grant Award Amount: \$4,200,000,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$4,200,000,000.00	Estimated PI/RL Funds: \$246,577,319.16	
Total Budget: \$4,446,577,319.16		

Disasters:

Declaration Number

FEMA-1603-LA
FEMA-1607-LA

Narratives

Disaster Damage:

Hurricanes Katrina and Rita's legacy to coastal Louisiana was an unprecedented wake of death, destruction and devastation. Taken together, 1,464 people lost their lives, more than 200,000 homes and 18,000 businesses were destroyed and billions of dollars in property was impacted. Hurricane Katrina approached New Orleans and the Louisiana-Mississippi state border on August 29, 2005 at a Category 5 level, and the fifth-strongest ever recorded hurricane. Before reaching land it was downgraded to a Category 3, but caused massive destruction and severe damage up to 76 miles east of the storm's center. Orleans, Plaquemines, and St. Bernard Parishes suffered widespread flooding as a result of storm surge overtopping or breaching area levees. Along the north shore of Lake Pontchartrain, up to six feet of water inundated the cities of Mandeville and Slidell. The City of New Orleans was under a mandatory evacuation for more than a month. Less than a month later on September 24, Hurricane Rita, the second strongest ever to enter the Gulf of Mexico came ashore, also as a Category 3, and flooded the coastal areas of southwestern Louisiana in the area around Lake Charles, impacting nearly a half million households. Hurricane Katrina will most likely be categorized as the third deadliest and the costliest storm in U. S. history. While hurricane Rita exacted a lower death toll, taken together, these storms wrought catastrophic destruction on the Louisiana coastal areas, exacting an enormous toll on the material, financial and emotional resources of hundred's of thousands of Louisianans.

While the impact was wide-spread and indiscriminate of income and social status, the impact of the hurricanes on the poor was particularly devastating, especially in Orleans Parish where the U.S. Census in 2000 reports only a 46.5% homeownership rate (compared to 67.9% in the State), a median household income of \$27,133 (compared to \$32,566 in the State), and a poverty rate of 27.9% (compared to a state rate of 19.6%). In contrast, while Calcasieu, Cameron, Plaquemines and St. Bernard Parishes sustained major damage, they had higher homeownership rates (ranging between 71% and 85%), higher median incomes (ranging between \$34,000 and \$38,000) and lower poverty rates (12% to 18%). The concentration and number of persons in extreme poverty neighborhoods exacerbated the negative impact on the poor principally in New Orleans. According to the Brookings Institution (October 2005), one out of every four neighborhoods in the city of New Orleans was classified as an "extreme-poverty" neighborhood, with at least 40% of its residents living below the federal poverty threshold. These 47 neighborhoods were home to nearly 100,000 residents and had an average household income which lagged the City's by over \$17,000. The Congressional Research Service (CRS) calculates that the poverty rate in the flooded and damaged areas in the State of Louisiana was 21.4%, confirming the widespread sentiment that high poverty neighborhoods were disproportionately flooded (CRS, November 4, 2005). The social impacts were also greater for those most vulnerable before the storms. These individuals were less connected to the workforce, had educational disadvantages, were elderly or disabled, or were children. Nearly 90,000 persons aged 65 and older were likely displaced by the storms, many of whom lived alone and had at least one disability. Displaced aged persons also were poor (an estimated 15%) and one quarter lacked vehicles. The child poverty rate in the areas affected by the hurricanes was over 30% (CRS, November 4, 2005). The fragility of the most affected populations places a greater burden on the federal, state and local resources available for recovery efforts. The poor standing of the impacted population before the hurricanes severely stretches Louisiana's state and local resources, making the need for federal assistance even more critical.

Recovery Needs:

Coastal Louisiana struggles two years after the hurricanes. The population Orleans Parish which was 455,000 in June 2005 had fallen to an estimated 223,388 in March 2007. Plaquemines Parish has lost an estimated 16% of its population while St. Bernard went 65,000 people to 15,514, a 77% loss. [All figures used here are U. S. Census estimates.] By comparison, St. Tammany parish north of Lake Pontchartrain and out of the direct path of the storms, gained 25,000 people. East Baton Rouge Parish had an influx of nearly 36,000 people. Louisiana citizens were displaced all over the state and country with over 90,000 in Texas and significant numbers in Mississippi, Georgia and Florida. In total, approximately 210,000 FEMA



applicants from Louisiana were at out-of-state mailing addresses. Job losses peaked at round 220,000 in October 2005. Currently there are 77,000 fewer people employed on the New Orleans MSA when compared to June 2005, despite increased demand for construction labor. In respect to businesses damaged by the hurricanes, 62,000 of 81,000 have reopened since the hurricanes hit, a reduction of over 25%. The gross state product declined nearly \$7.4 billion dollars in the one year period of June 2005 to 2006. Only 18% of the public schools and 21% of the child care centers in New Orleans have reopened, and three of ten New Orleans pre-storm hospitals have reopened. Sixty three (63) water systems statewide were storm damaged to the point that they have been deactivated or closed altogether. In New Orleans only 60% of the electric and 41% of the gas pre-storm customers were using these services. Bus rider ship was at 49% of the pre-storm level and 59% of the daily air line seats in and out of the Louis Armstrong Airport were being filled. The famed New Orleans streets cars, known worldwide, were not operational. Over 165,000 submitted applications for homeowner assistance to the Road Home program and nearly 40,000 have received funding by the end of July 2007. Affordable housing in New Orleans is virtually non-existent with over 35 % of the City's rental units either destroyed or severely damaged by Katrina. Four of the City's largest public housing complexes are scheduled to be demolished, rather than being rebuilt or replaced, furthering hampering New Orleans residents ability to return. Debris left in the wake of the storm amounts to staggering quantities: 22 million tons [or enough to fill the Superdome more than 13 times]; 350,000 flooded or abandoned vehicles; 60,000 damaged vessels; nearly 1.5 million units of white goods [refrigerators/freezers, washers/dryers, stoves, AC units, etc.] Estimates are available for the City of New Orleans regarding the impact of Hurricane Katrina on housing occupied by low to moderate income residents which are defined as those below 80% of the average median income (AMI). Those estimates produced by the Greater New Orleans Community Development Center show that 65% of the owner occupied units that are damaged or destroyed belonged to low to moderate income families. Low to moderate income families rented 89% of the rental units that were damaged or destroyed. An estimated total of 119,770 owner occupied and rental units serving the low to moderate income population, or 88.7%, were damaged or destroyed. Not only did the hurricanes greatly affect the availability of housing, it also affected the capacity of the non-profit infrastructure as well as the private home building industry to address the needs arising from this crisis. Prior to the storms of 2005, the non-profit sector accounted for 5.6% of the State's total workforce, a substantial force on the State's economy. A large percent of those jobs fell within the State's metropolitan statistical areas, and 55% of all non-profit jobs are in the health care industry. The fact that 70% of these jobs were located in the parishes most devastated by the hurricanes call into question the state's capacity to offer critical services

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	(\$270,757.67)	\$4,416,371,564.56
Total Budget	(\$270,757.67)	\$4,416,371,564.56
Total Obligated	\$3,882,300.75	\$4,408,623,717.21
Total Funds Drawdown	\$12,529,490.79	\$4,318,671,932.45
Program Funds Drawdown	\$2,819,234.02	\$4,167,709,929.81
Program Income Drawdown	\$9,710,256.77	\$150,962,002.64
Program Income Received	(\$1,022,987.28)	\$223,705,735.94
Total Funds Expended	\$7,700,090.33	\$4,319,209,695.16
HUD Identified Most Impacted and Distressed	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
1026 Constance, LLC	\$ 0.00	\$ 12,206,740.52
Acadia Parish Police Jury	\$ 0.00	\$ 0.00
James Green	\$ 0.00	\$ 776.40
Jefferson Davis Parish Police Jury	\$ 0.00	\$ 2,078,896.32
Jefferson Parish	\$ 0.00	\$ 6,170,516.85
Jeffrey Ray Ponder	\$ 0.00	\$ 1,862.40
Jones, Walker LLP	\$ 0.00	\$ 0.00
Kade Babin	\$ 0.00	\$ 335.40
Kevin Robinson	\$ 0.00	\$ 990.00
LCTCS Facilities Corporation	\$ 0.00	\$ 11,325,933.88
LGD Rental II LLC	\$ 0.00	\$ 26,054,822.00
LHC RO	\$ 0.00	\$ 0.00
Allen Parish Police Jury	\$ 0.00	\$ 0.00
Lafayette Bottle Art Lofts, LLC	\$ 0.00	\$ 4,729,242.33



Lafayette City Parish Consolidated Government	\$ 0.00	\$ 379,524.25
Lafitte Market Rate Rental LLC	\$ 0.00	\$ 15,225,667.86
Lafitte Redevelopment Blocks 1-3 LLC	\$ 0.00	\$ 6,551,441.00
Lafitte Redevelopment Blocks 5-8 LLC	\$ 0.00	\$ 15,662,811.00
Lafitte Treme Oak Place, LLC	\$ 0.00	\$ 1,984,779.00
Lafourche Parish Government	\$ 0.00	\$ 0.00
Levy Gardens Partners 2007, LP	\$ 0.00	\$ 2,654,585.78
LexisNexis Risk Data Management, Inc.	\$ 0.00	\$ 353.50
Livingston Parish Council	\$ 0.00	\$ 0.00
American Office Machines, Inc.	\$ 0.00	\$ 3,636.90
Louisiana Department of Health and Hospitals	-\$ 4,560,595.02	\$ 36,578,345.07
Louisiana Dept of Justice Attorney General Office	\$ 0.00	\$ 0.00
Louisiana Division of Administration DBA The Department	\$ 0.00	\$ 15,597,251.50
Louisiana Governor's Office of Homeland Security and	\$ 0.00	\$ 2,152,670.11
Louisiana Housing Corporation	\$ 819,918.38	\$ 19,082,600.47
Louisiana Land Trust	\$ 0.00	\$ 11,662,073.42
Louisiana Office of Technology Services	\$ 0.00	\$ 2,011,803.44
Louisiana Solutions, LLC	\$ 0.00	\$ 7,557,193.68
Louisiana State University	\$ 0.00	\$ 727,969.78
MIE Properties - LA LLC	\$ 0.00	\$ 443.04
Andrus Security Co #786	\$ 0.00	\$ 8,229.03
Manchester Court, LLC	\$ 0.00	\$ 4,705,000.00
Mark Roberts	\$ 0.00	\$ 2,216.40
Materials Management Group, Inc.	\$ 0.00	\$ 0.00
Metastorm Inc.	\$ 0.00	\$ 19,303.56
Monet Acres, LP II	\$ 0.00	\$ 4,580,000.00
Mythics, Inc.	\$ 0.00	\$ 38,319.01
Neville Crossing, LLC	\$ 0.00	\$ 27,000,000.00
New Covington Apartments, LP	\$ 0.00	\$ 7,658,916.00
New Koosharem Corp Westaff	\$ 0.00	\$ 0.00
New Orleans City Park Improvement Association	\$ 0.00	\$ 0.00
Atlassian Pty Ltd.	\$ 0.00	\$ 5,320.00
New Orleans Redevelopment Authority	\$ 2,178,829.64	\$ 34,370,026.46
Newhaven Court, LLC	\$ 0.00	\$ 4,726,526.00
Norfolk Point, LLC	\$ 0.00	\$ 22,000,000.00
O'neill J. Vappie III	\$ 0.00	\$ 2,966.40
Oak Villa, LP	\$ 0.00	\$ 850,005.00
Office Facilities Corporation Division of Administration	\$ 0.00	\$ 3,356.99
Office Furniture World Inc.	\$ 0.00	\$ 5,782.00
Office Telecommunications Mgmt	\$ 0.00	\$ 244,904.69
Office of Community Development (OCD), Disaster	\$ 1,395,294.97	\$ 30,705,053.41
Office of Community Development (OCD), Disaster	\$ 0.00	\$ 2,955,632,369.26
Atmosphere Movers Inc.	\$ 0.00	\$ 0.00
Office of Computing Services	\$ 0.00	\$ 37,272.47
On Iberville Phase I, LLC	\$ 0.00	\$ 12,323,357.00
On Iberville Phase II, LLC	\$ 0.00	\$ 989,660.00
On Iberville Phase III, LLC	\$ 0.00	\$ 1,053,788.22
On Iberville Phase IV, LLC	\$ 0.00	\$ 1,425,000.00
On Iberville Phase VII, LLC	\$ 0.00	\$ 695,421.21
Open Text, Inc.	\$ 0.00	\$ 97,276.61
Orleans Parish	\$ 0.00	\$ 0.00
Orleans Parish School Board	\$ 0.00	\$ 86,744.57
Paisley Court, LLC	\$ 0.00	\$ 11,260,958.00
B.W. Cooper 1B, LLC	\$ 0.00	\$ 2,600,000.00
Pan American Engineers Inc	\$ 27,452.50	\$ 2,023,902.41
Peoples Community Subsidiary, Inc.	\$ 0.00	\$ 95,123.78
Plaquemines Parish Government	\$ 183,797.13	\$ 15,203,985.26

Preservation Alliance of New Orleans DBA Preservation	\$ 0.00	\$ 3,793,682.83
Preservation Housing IV, LLC Walnut Square Apts.	\$ 0.00	\$ 19,494,767.00
Presley Park Development Co., LP	\$ 0.00	\$ 12,500,000.00
Proofpoint Inc.	\$ 0.00	\$ 13,199.50
Providence Community Housing	\$ 0.00	\$ 491,895.00
Providence Technical Services LLC	\$ 0.00	\$ 1,363,427.04
Quadel Consulting Corp.	\$ 0.00	\$ 2,649.00
BW Cooper I, LLC	\$ 0.00	\$ 24,400,000.00
Rachel Hurd	\$ 0.00	\$ 36.00
Ramboll US Corporation	\$ 0.00	\$ 0.00
Rapides Station Community Ministries	\$ 0.00	\$ 1,099,491.47
Reliance-Carondelet Associates One, LP	\$ 0.00	\$ 26,505,724.00
Renoir Acres, LP II	\$ 0.00	\$ 4,420,000.00
Richard L. Decuir Jr.	\$ 0.00	\$ 3,167.20
River Parish Security	\$ 0.00	\$ 396.00
River South Development, LP	\$ 0.00	\$ 233,964.00
SHI International Inc.	\$ 0.00	\$ 547,462.29
STR Grants, LLC	\$ 0.00	\$ 648,991.93
Baker Donelson Bearman	\$ 0.00	\$ 0.00
Secure Data Solutions Inc.	\$ 0.00	\$ 5,283.26
Sewerage and Water Board of New Orleans	\$ 3,156,457.70	\$ 6,114,559.22
Shred It Dallas-New Orleans	\$ 0.00	\$ 67.50
Solarwinds Inc. Solarwinds Worldwide LLC	\$ 0.00	\$ 558.40
Specialty Sales & Service Inc. DBA Absolute Document	\$ 0.00	\$ 3,173.63
St. Bernard I, LLC	\$ 0.00	\$ 26,181,567.00
St. Bernard Parish Government	\$ 38,602.02	\$ 17,515,944.65
St. Bernard Project	\$ 0.00	\$ 1,143,442.93
St. Charles Parish	\$ 0.00	\$ 41,530.00
St. Helena Parish Police Jury	\$ 0.00	\$ 0.00
Baldwin Title Company of LA LLC/Artspace	\$ 246,916.90	\$ 3,711,649.00
St. Landry Parish	\$ 0.00	\$ 0.00
St. Martin Parish	\$ 0.00	\$ 0.00
St. Mary Parish	\$ 0.00	\$ 0.00
St. Michael Senior Housing 2006, LP	\$ 0.00	\$ 2,971,136.00
St. Tammany Parish Government	\$ 0.00	\$ 2,227,054.20
Stanley Convergent Security	\$ 0.00	\$ 0.00
Stormsource LLC Storm Source Software	\$ 0.00	\$ 3,674.00
Sugar Hill Crossing, LLC	\$ 0.00	\$ 9,192,490.00
Sulphur Retirement Community, LLC	\$ 0.00	\$ 819,232.00
Summit Belmont Village Apartments, Ltd.	\$ 0.00	\$ 5,818,269.00
1300 OCH, L.L.C.	\$ 750,038.33	\$ 2,666,802.96
Bayou Title Inc.	\$ 0.00	\$ 99,322,058.71
Tangipahoa Parish	\$ 0.00	\$ 0.00
Tejuanya R. Evans	\$ 0.00	\$ 48.00
Terrebonne Parish	\$ 0.00	\$ 138,244.00
Terrebonne Parish School Board	\$ 0.00	\$ 367,400.00
Terrebonne Revitalization Co. II LLC Barataria Station Apts.	\$ 0.00	\$ 127,328.00
The Baringer Law Firm II LLC	\$ 0.00	\$ 32,979.35
The Compass Group, LLC	\$ 37,902.50	\$ 2,749,726.38
The Hon Company C/O Frost-Barber Inc.	\$ 0.00	\$ 7,232.92
The Muses II, LP	\$ 0.00	\$ 6,804,378.88
The Muses, LTD 1	\$ 0.00	\$ 25,741,662.00
Beau Box Property Management LLC	\$ 0.00	\$ 1,061.17
The Preserve New Orleans I, LLC	\$ 0.00	\$ 16,007,141.00
Treme Community Education Program, Inc	\$ 0.00	\$ 280,000.00
Troy Gibson	\$ 0.00	\$ 1,971.20
United Way of Southeast Louisiana.	\$ 0.00	\$ 2,535,799.84



University of New Orleans & Research Technology	\$ 0.00	\$ 0.00
University of New Orleans Lakefront	\$ 0.00	\$ 274,136.63
VM Ware Inc.	\$ 0.00	\$ 8,304.01
Venyu Solutions Inc.	\$ 0.00	\$ 881,857.78
Vermilion Parish Police Jury	\$ 0.00	\$ 840,082.75
Vernon Parish Police Jury	\$ 0.00	\$ 0.00
Beauregard Parish Police Jury	\$ 0.00	\$ 0.00
Village of Sun	\$ 0.00	\$ 55,704.00
Voyager Fleet Systems Inc.	\$ 0.00	\$ 533.82
W. W. Grainger	\$ 0.00	\$ 251.52
Washington Parish	\$ 0.00	\$ 0.00
Westfield Court, LLC	\$ 0.00	\$ 4,745,000.00
Worley Catastrophe Response	\$ 0.00	\$ 233,391.50
Xerox Corp.	\$ 0.00	\$ 100,068.23
Xerox State & Local Solutions, Inc.	\$ 0.00	\$ 321,271.15
Zinsel Glass and Mirror LLC DBA Capital Glass and Mirror,	\$ 0.00	\$ 48.31
Zoho Corp.	\$ 0.00	\$ 13,352.00
Beechgrove Homes, LLC	\$ 0.00	\$ 13,900,000.00
Zoho Corporation	\$ 0.00	\$ 8,097.50
Bellsouth Telecommunications Inc. DBA AT&T Louisiana	\$ 0.00	\$ 527.76
Benjamin C. Foret	\$ 0.00	\$ 96.00
Blue Plate Lofts LLC	\$ 0.00	\$ 8,583,539.00
Blue Streak Technologies LLC	\$ 0.00	\$ 48,000.00
Bonne Terre Village II, LLC	\$ 0.00	\$ 4,998,148.00
Brent A Rideau	\$ 0.00	\$ 48.00
1501 Canal Apartments, LLC	\$ 0.00	\$ 8,808,311.00
Brookwood Properties LLC DBA The Storage Center	\$ 0.00	\$ 1,219.20
CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$ 0.00	\$ 63,285,763.98
CGI Technologies and Solutions	\$ 0.00	\$ 17,532,346.99
CJ Peete I, LLC	\$ 0.00	\$ 25,061,630.00
Calcasieu Parish Police Jury	\$ 0.00	\$ 4,529,616.73
Cameron Parish Police Jury	\$ 0.00	\$ 650,000.00
Capital One Bank	\$ 0.00	-\$ 586.50
Central Parking System of Louisiana Inc.	\$ 0.00	\$ 2,619.53
Charleston Homes, L.P.	\$ 0.00	\$ 766,036.00
Chateau Carre Apartments, LP	\$ 0.00	\$ 8,730,000.00
750 Jeff Davis, LLC	\$ 5,652.00	\$ 316,816.00
Choctaw Lodge GP, LLC	\$ 0.00	\$ 2,171,670.36
Cintas Corporation #2	\$ 0.00	\$ 15,656.12
Citrix Systems Inc. and Subsidiaries	\$ 0.00	\$ 37,673.90
City of Baker	\$ 0.00	\$ 0.00
City of Gretna	\$ 348,641.17	\$ 348,641.17
City of Mandeville	\$ 0.00	\$ 139,341.06
City of New Orleans - K/R	\$ 3,005,987.54	\$ 79,718,780.44
Classic Construction of New Orleans Constance Lofts, LLC	\$ 0.00	\$ 5,396,197.00
Classic Construction of New Orleans Venture II, LLC	\$ 0.00	\$ 695,272.00
Cottages at the Power Center Development Co, LP	\$ 0.00	\$ 17,875,000.00
ACS State and Local Solutions	\$ 0.00	\$ 46,852,087.90
Coventry Court, LLC	\$ 0.00	\$ 4,726,526.00
Crescent Club New Orleans I, LLC	\$ 0.00	\$ 19,600,000.00
Crescent Garden Homes Partners 2007, LP	\$ 0.00	\$ 0.00
Crockett's Security Guard Service, Inc.	\$ 0.00	\$ 25,752.91
Cypress Manor I, LP	\$ 0.00	\$ 984,526.00
Daigle Fisse & Kessenich PLC	\$ 0.00	\$ 881.00
Dell Marketing LP State & Local Governments	\$ 0.00	\$ 97,863.11
Division of Administration Facility Planning	\$ 0.00	\$ 3,407,134.84
Dogwood Place Subdivision, LP	\$ 0.00	\$ 1,372,215.00

Don J. Wallace	\$ 0.00	\$ 72.00
AT&T Computer Sciences Corporation	\$ 0.00	\$ 12.97
Dunbar Meadow, LLC	\$ 0.00	\$ 19,600,000.00
Dwayne Washington	\$ 0.00	\$ 27.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$ 0.00	\$ 294.12
EMAC Partners 2007 LP	\$ 0.00	\$ 19,116,060.00
EMC Corporation	\$ 0.00	\$ 177,838.09
East Baton Rouge Parish	\$ 0.00	\$ 0.00
Eddie Guidry	\$ 0.00	\$ 1,160.60
Eleven37 Apartments, LLC	\$ 0.00	\$ 9,277,059.00
Elijah Jenkins Jr.	\$ 0.00	\$ 776.60
Embarcadero Technologies	\$ 0.00	\$ 1,381.20
AT&T Global Network Services LLC AT&T Corp.	\$ 0.00	\$ 40.00
England Partners, LP	\$ 0.00	\$ 1,000,000.00
Environ International Corp.	\$ 0.00	\$ 4,188,326.56
Environmental Systems Research Institute Inc.	\$ 0.00	\$ 5,120.46
FBT Community Development Corporation Limited	\$ 0.00	\$ 1,000,000.00
FGS Building Venture LLC	\$ 0.00	\$ 1,121,349.60
FIA Card Services NA DBA Bank of America	\$ 0.00	\$ 104.43
Federal Express Corp.	\$ 0.00	\$ 11.11
First American Title Insurance Company of Louisiana	\$ 0.00	\$ 176,110,134.42
Fishman, Haygood, Phelps	\$ 0.00	\$ 67,857.75
GCHP-Esplanade LLC	\$ 0.00	\$ 1,430,694.97
AT&T Mobility II LLC DBA AT&T Mobility	\$ 0.00	\$ 69,254.57
GLD II Investments LLC	\$ 0.00	\$ 858.76
GS Abbeville SR, LLC	\$ 0.00	\$ 4,648,143.00
GS Lake Charles FAM, LLC	\$ 0.00	\$ 6,119,602.00
GS Lake Charles SR, LLC	\$ 0.00	\$ 4,902,886.00
Georgetown Manor, LP	\$ 0.00	\$ 9,088,962.00
Global Data Systems Inc.	\$ 0.00	\$ 31,662.74
Grand Lake Elderly Housing, LLC	\$ 0.00	\$ 771,240.00
Gulf Coast Housing Partnership - Martin Luther King, LLC	\$ 0.00	\$ 8,035,387.60
H3C, L.L.C.	\$ 65,194.57	\$ 502,929.46
HGI Catastrophe Service, LLC	\$ 0.00	\$ 0.00
Aberdeen Court, LLC	\$ 0.00	\$ 4,725,525.00
High School Park Development, LP	\$ 0.00	\$ 1,000,000.00
Housing & Development Services, Inc.	\$ 0.00	\$ 1,270,824.83
Hunt, Guillot, & Associates, LLC	\$ 0.00	\$ 25,478,381.82
Hunter Law Firm, LLC DBA/Fairfield Title Insurance, LLC	\$ 0.00	\$ 0.00
ICF International Emergency Management, LLC	\$ 0.00	\$ 0.00
Iberia Parish	\$ 0.00	\$ 162,240.97
Iberville Parish	\$ 0.00	\$ 0.00
Indiana Partners, LP	\$ 0.00	\$ 2,226,057.00
JAT Bureau of Protective Services & Management Inc.	\$ 0.00	\$ 8,314.53
James E. Delatte Sr.	\$ 0.00	\$ 1,286.20

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	63.58%	63.39%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$2,162,934,203.63	\$2,731,116,290.99	\$2,685,505,980.14
Limit on Public Services	\$666,986,597.87	\$55,521,098.22	\$55,162,145.34
Limit on Admin/Planning	\$889,315,463.83	\$120,708,911.91	\$81,927,083.52



Limit on Admin	\$222,328,865.96	\$112,961,061.77	\$74,468,535.27
Most Impacted and Distressed	\$.00	\$.00	\$.00

Overall Progress Narrative:

During the 2022 Q4, a total of \$4.1M in disaster recovery CDBG grant funds were expended on the Housing, Infrastructure, Economic Development, Planning and Technical Assistance Programs designed to assist Louisianans in the recovery from Hurricanes Katrina and Rita.

Approximately 34% of the total \$4.1M went to state administrative costs for 2022 Q4. However, overall administration costs remain well below 2% (at 1.2%). The current state administrative cost is higher than in previous years due to the increase in monitoring and compliance activities, as well as project closeout costs as these activities wind down. Details on project costs, beneficiary data, and performance measures can be found within this document.

Katrina/Rita grant funds totaling \$4,000,000.00 are used to fund NDR (National Disaster Resilience) programs. This money consists of \$3,025,561.85 from Katrina/Rita Grant 1 and \$974,438.15 from Katrina/Rita Grant 2 being used to fund the NDR Gretna Resilience District Kickstart Project in Jefferson parish. The use of funds between different grants has been approved by HUD.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
0001, Acadia Parish Revitalization	\$0.00	\$0.00	\$0.00
0002, Housing for Renters - Multi-family	\$809,640.85	\$587,973,828.61	\$574,756,588.84
00026, Recovery Workforce Training Program	\$0.00	\$11,325,934.00	\$11,325,933.88
0002P, Allen Parish Revitalization-Parish	\$0.00	\$53,261.00	\$0.00
0002S, Allen Parish Revitalization-State	\$0.00	\$27,837.50	\$0.00
0003, Housing for Renters - Single Family	(\$7,555.69)	\$422,621,109.09	\$416,651,425.68
0004, First Time Homebuyer	\$0.00	\$4,620,918.39	\$2,524,291.40
0006, Non-Profit Rebuilding	\$0.00	\$6,000,000.00	\$5,585,823.67
0006P, Beauregard Parish Revitalization-Parish	\$0.00	\$65,008.33	\$0.00
0006S, Beauregard Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0010, Environmental Clearance	\$0.00	\$1,344,237.74	\$1,344,237.74
0010P, Calcasieu Parish Revitalization-Parish	\$0.00	\$939,144.12	\$0.00
0010S, Calcasieu Parish Revitalization-State	\$0.00	\$1,087.23	\$0.00
0012P, Cameron Parish Revitalization-Parish	\$0.00	\$12,750.00	\$0.00
0012S, Cameron Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0017, East Baton Rouge Parish Revitalization	\$0.00	\$0.00	\$0.00
0019, East Feliciana Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0021, Infrastructure - Long Term Community Recovery	\$265,657.03	\$110,086,138.53	\$107,736,299.91
0022, Infrastructure - Local Government	\$0.00	\$38,801,270.89	\$33,670,324.53
0023P, Iberia Parish Revitalization-Parish	\$0.00	\$168,183.59	\$0.00
0023S, Iberia Parish Revitalization-State	\$0.00	\$2,500.00	\$0.00
0024, Iberville Parish Revitalization	\$0.00	\$0.00	\$0.00
0026P, Jefferson Parish Revitalization-Parish	\$0.00	\$705,058.50	\$0.00
0026S, Jefferson Parish Revitalization-State	\$0.00	\$4,011,488.12	\$0.00
0027, Jefferson Davis Parish Revitalization	\$0.00	\$110,235.32	\$0.00
0028, Lafayette Parish Revitalization	\$0.00	\$379,524.25	\$0.00
0029P, Lafourche Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0029S, Lafourche Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0032P, Livingston Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0032S, Livingston Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0036P, Orleans Parish Revitalization-Parish	\$0.00	\$67,482,289.62	\$0.00
0036S, Orleans Parish Revitalization-State	\$0.00	\$47,784,946.55	\$0.00
0038P, Plaquemines Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0038S, Plaquemines Parish Revitalization-State	\$0.00	\$1,076,011.26	\$0.00



0040, Public Services	\$0.00	\$26,104,706.77	\$25,921,302.24
0044P, St. Bernard Parish Revitalization - Parish	\$0.00	\$7,928,000.00	\$0.00
0044S, St. Bernard Parish Revitalization - State	\$0.00	\$3,725,365.65	\$0.00
0045, St. Charles Parish Revitalization	\$0.00	\$41,530.00	\$0.00
0046, St. Helena Parish Revitalization	\$0.00	\$0.00	\$0.00
0049, St. Landry Parish Revitalization	\$0.00	\$145.24	\$0.00
0050, St. Martin Parish Revitalization	\$0.00	\$0.00	\$0.00
0051, St. Mary Parish Revitalization	\$0.00	\$0.00	\$0.00
0052P, St. Tammany Parish Revitalization-Parish	\$0.00	\$1,941,263.40	\$0.00
0052S, St. Tammany Parish Revitalization-State	\$0.00	\$12,636.19	\$0.00
0053, Tangipahoa Parish Revitalization	\$0.00	\$0.00	\$0.00
0055P, Terrebonne Parish Revitalization-Parish	\$0.00	\$153,244.39	\$0.00
0055S, Terrebonne Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0057P, Vermilion Parish Revitalization-Parish	\$0.00	\$268,350.00	\$0.00
0057S, Vermilion Parish Revitalization-State	\$0.00	\$1,646.78	\$0.00
0058P, Vernon Parish Revitalization-Parish	\$0.00	\$0.00	\$0.00
0058S, Vernon Parish Revitalization-State	\$0.00	\$0.00	\$0.00
0059P, Washington Parish Revitalization - Parish	\$0.00	\$0.00	\$0.00
0059S, Washington Parish Revitalization - State	\$0.00	\$0.00	\$0.00
0065, Homeowner Programs	\$0.00	\$2,956,367,110.00	\$2,956,010,741.92
0066, Piggyback PIA	\$0.00	\$54,466,795.97	\$2,314,660.00
0088, Road Home Insurance Litigation PIA	\$0.00	\$16,865,382.00	\$0.00
0099, Administrative Costs	\$1,402,850.66	\$66,638,713.49	\$29,519,658.83
3053, LA SAFE	\$0.00	\$974,438.15	\$0.00
3067, LaSafe	\$348,641.17	\$974,438.15	\$348,641.17
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00

Activities

Project # / 0002 / Housing for Renters - Multi-family



Grantee Activity Number: H2XC-0071 - Piggyback - Lafitte 89
Activity Title: Piggyback - Lafitte 89 (H2XC-0071) Non-PI 1

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
02/11/2014

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
07/04/2018

Completed Activity Actual End Date:

Responsible Organization:
Lafitte Market Rate Rental LLC

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,060,804.56
Total Budget	\$0.00	\$1,060,804.56
Total Obligated	\$0.00	\$1,060,804.56
Total Funds Drawdown	\$0.00	\$1,060,804.56
Program Funds Drawdown	\$0.00	\$1,060,804.56
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$38,363.00	\$224,169.00
Total Funds Expended	\$0.00	\$1,060,804.56
Lafitte Market Rate Rental LLC	\$0.00	\$1,060,804.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

89 unit mixed-income (46 units @ or below 80% AMI, 43 units unrestricted) development in New Orleans, LA. Katrina/Rita Recovery Grant 1 funds \$2,700,000 of the program. This activity holds 4 of the units. The remaining units are in Piggyback - Lafitte 89 (HTXC-0071) and Piggyback - Lafitte 89 (PG02).

Location Description:

2200 Lafitte Street New Orleans, LA 70119

Activity Progress Narrative:

Program income received this quarter.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	
	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		8/4	
# of Multifamily Units	0		8/4	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	4/2	4/4	100.00
# Renter	0	0	0	0/0	4/2	4/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-0080 - OCH School Redevelopment

Activity Title: OCH School Redevelopment H2XC-0080

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
07/25/2019

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Program Income Account:
All Other PF Only

Activity Status:
Under Way

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/29/2023

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$498,162.00
Total Budget	\$0.00	\$498,162.00
Total Obligated	\$0.00	\$498,162.00
Total Funds Drawdown	\$46,499.29	\$498,162.00
Program Funds Drawdown	\$46,499.29	\$498,162.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$46,499.29	\$498,162.00
Louisiana Housing Corporation	\$46,499.29	\$498,162.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Historic rehab of 37 LIHTC - Mixed Income/Affordable housing units. All 37 units are restricted LIHTC units.

Location Description:

2515 N. Robertston St, New Orleans, LA 70119

Activity Progress Narrative:

Expenditures this quarter were for construction services.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/37	
# of Multifamily Units	0		0/37	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/37	0/0	0/37	0
# Renter	0	0	0	0/37	0/0	0/37	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-0082 1300 OCH
Activity Title: 1300 OCH H2XC-0082

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
07/25/2019

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/29/2023

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$558,901.63	\$1,987,205.79
Program Funds Drawdown	\$558,901.63	\$1,987,205.79
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$558,901.63	\$1,987,205.79
Louisiana Housing Corporation	\$558,901.63	\$1,987,205.79
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 100 LIHTC - Mixed Income/Affordable housing units. 40 units designated Low-Income Tax Credit Units, 11 designated for those at or below 80% AMI, and 49 units are unrestricted.

Location Description:

1300 Oretha Castle Haley Blvd, New Orleans, LA 70113

Activity Progress Narrative:

Expenditures this quarter were for construction services.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/100	
# of Multifamily Units	0		0/100	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/51	0/0	0/100	0
# Renter	0	0	0	0/51	0/0	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-0083 - H3C
Activity Title: H3C H2XC-0083

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
07/25/2019

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing for Renters - Multi-family

Projected End Date:
04/29/2023

Completed Activity Actual End Date:

Responsible Organization:
Louisiana Housing Corporation

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$5,000,000.00
Total Funds Drawdown	\$198,587.93	\$1,531,964.05
Program Funds Drawdown	\$198,587.93	\$1,531,964.05
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$198,587.93	\$1,531,964.05
Louisiana Housing Corporation	\$198,587.93	\$1,531,964.05
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 92 LIHTC - Mixed Income/Affordable housing units. 37 units designated Low-Income Tax Credit Units, 10 designated for those at or below 80% AMI, and 45 units are unrestricted.

Location Description:

1610A Oretha Castle Haley Blvd, New Orleans, LA 70113

Activity Progress Narrative:

Expenditures this quarter were for hard costs.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/92	
# of Multifamily Units	0		0/92	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/47	0/0	0/92	0
# Renter	0	0	0	0/47	0/0	0/92	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-09 - Piggyback - Jefferson Davis Apts.

Activity Title: Jefferson Davis

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/26/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing for Renters - Multi-family

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

750 Jeff Davis, LLC

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 **To Date**

\$0.00 \$1,338,576.00

Total Budget

\$0.00 \$1,338,576.00

Total Obligated

\$0.00 \$1,338,576.00

Total Funds Drawdown

\$5,652.00 \$316,816.00

Program Funds Drawdown

\$5,652.00 \$316,816.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

(\$20,875.83) \$525,000.00

Total Funds Expended

\$5,652.00 \$316,816.00

750 Jeff Davis, LLC

\$5,652.00 \$316,816.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The OCD closed the thirteenth Piggyback deal, Jefferson Davis Apartments, on December 26th, 2007. This 100% affordable development is located in New Orleans and accounts for \$1,338,567 in CDBG funding. It is new construction and located on South Jefferson Davis Parkway. Jefferson Davis will develop 72 units. OCD will be funding PBRA only. A Grand Opening ceremony was held March 10, 2009. The project is now know as The Meridian.

Location Description:

750 S. Jefferson Davis Parkway, New Orleans, LA

Activity Progress Narrative:

Expenditures this quarter were for the 750 Jeff Davis - The Meridian Piggyback Rental Assistance project.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	72/72
# of Multifamily Units	0	72/72

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	15/16	57/56	72/72	100.00
# Renter	0	0	0	15/16	57/56	72/72	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-24 - Piggyback - BW Cooper I

Activity Title: BW Cooper IA

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
05/30/2006

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing for Renters - Multi-family

Projected End Date:
06/22/2016

Completed Activity Actual End Date:
06/22/2016

Responsible Organization:
BW Cooper I, LLC

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$24,400,000.00
Total Budget	\$0.00	\$24,400,000.00
Total Obligated	\$0.00	\$24,400,000.00
Total Funds Drawdown	\$0.00	\$24,400,000.00
Program Funds Drawdown	\$0.00	\$24,400,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$48,089.00
Total Funds Expended	\$0.00	\$24,400,000.00
BW Cooper I, LLC	\$0.00	\$24,400,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

277 unit redevelopment of the BW Cooper public housing complex. Additional funding for the housing complex comes from B.W. Cooper II and ILT2 - 00236. 250 units developed in this activity.

Location Description:

Orleans Parish

Activity Progress Narrative:

End date was updated.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	250/250
# of Multifamily Units	0	250/250

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-92	93	0	83/83	99/99	250/250	72.80
# Renter	-92	93	0	83/83	99/99	250/250	72.80

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-25 - Piggyback - CJ Peete III

Activity Title: CJ Peete

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/30/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

01/20/2014

Completed Activity Actual End Date:

01/20/2014

Responsible Organization:

CJ Peete I, LLC

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$25,061,630.00

Total Budget

\$0.00 \$25,061,630.00

Total Obligated

\$0.00 \$25,061,630.00

Total Funds Drawdown

\$0.00 \$25,061,630.00

Program Funds Drawdown

\$0.00 \$25,061,630.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$176,469.00

Total Funds Expended

\$0.00 \$25,061,630.00

CJ Peete I, LLC

\$0.00 \$25,061,630.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The OCD closed the twenty-fourth Piggyback deal, CJ Peete, on December 30th, 2008. This mixed-income development is located in New Orleans and accounts for \$27,000,000 in CDBG funding. It is new construction and will develop 460 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

changed end date and perf measures for closeout.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	460/460
# of Multifamily Units	0	460/460

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	1	157/157	180/180	460/460	73.26
# Renter	0	0	1	157/157	180/180	460/460	73.26

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-27 - Piggyback - CCNO Venture II

Activity Title: CCNO Venture II - Laurel Terrace

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

10/11/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

02/07/2011

Completed Activity Actual End Date:

02/07/2011

Responsible Organization:

Classic Construction of New Orleans Venture II, LLC

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$695,272.00
Total Budget	\$0.00	\$695,272.00
Total Obligated	\$0.00	\$695,272.00
Total Funds Drawdown	\$0.00	\$695,272.00
Program Funds Drawdown	\$0.00	\$695,272.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$88,221.00
Total Funds Expended	\$0.00	\$695,272.00
Classic Construction of New Orleans Venture II, LLC	\$0.00	\$695,272.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The OCD closed the seventh Piggyback deal, CCNO Venture II, on October 11th, 2007. This 100% affordable, scattered-site, new construction development is located at multiple addresses in the 9th Ward of New Orleans. It accounts for \$695,272 in CDBG funding. Venture II will develop 56 units. Ground-breaking ceremonies were held in New Orleans on November 2nd, 2007. The OCD will fund upon completion. Construction was completed in August, 2009.

Location Description:

Scattered sites across New Orleans. 1838 Spain Street, 2418 N Tonti St, 2107 Almonaster Ave., 2025 Mandeville St., 2201 Bartholomew St., 2815 N Dorgenois St., 1625 Lesseps St., 1629 Lesseps St., 1529-31 Mazant St., 2223 Music St., 1724-26 Poland Ave., 1730 Poland Ave., 3134 N. Prieur St., 4020 N. Rocheblave St., 2458 Tonti St., 2300-02 A.P. Tureaud Ave., 2310 AP Tureaud Ave., 2314-16 AP Tureau Ave., 2318-2320 AP Turreaud Ave., 2322-24 AP Tureaud Ave., 1817 N. Tonti, 1821 N. Tonti, 1825-27 N. Tonti St., 2201 Charbonnet St., 1522 Mandeville St., 2512 Pauger St., 2111-13 St. Anthony St.

Activity Progress Narrative:



Program funds on this activity are fully spent.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	27/27

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	56/56
# of Multifamily Units	0	56/56

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	13/12	43/44	56/56	100.00
# Renter	0	0	0	13/12	43/44	56/56	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-29 - Piggyback - Constance Lofts

Activity Title: Constance Lofts

Activity Type:
Affordable Rental Housing

Project Number:
0002

Projected Start Date:
09/10/2008

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Completed

Project Title:
Housing for Renters - Multi-family

Projected End Date:
12/12/2011

Completed Activity Actual End Date:
12/12/2011

Responsible Organization:
Classic Construction of New Orleans Constance

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,396,197.00
Total Budget	\$0.00	\$5,396,197.00
Total Obligated	\$0.00	\$5,396,197.00
Total Funds Drawdown	\$0.00	\$5,396,197.00
Program Funds Drawdown	\$0.00	\$5,396,197.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$10,640.00
Total Funds Expended	\$0.00	\$5,396,197.00
Classic Construction of New Orleans Constance Lofts,	\$0.00	\$5,396,197.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The OCD closed the twentieth Piggyback deal, Constance Lofts, on September 10th, 2008. This mixed-income development is located in New Orleans and accounts for \$5,396,197 in CDBG funding. It is a rehab of two historic warehouse buildings and located on Constance Street. Constance Lofts will develop 50 units.

Location Description:

Orleans Parish

Activity Progress Narrative:

Program funds on this activity are fully spent.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	50/50
# of Multifamily Units	0	50/50

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	20/20	7/0	50/50	54.00
# Renter	0	0	0	20/20	7/0	50/50	54.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-32 - Piggyback-Lafitte Bell School/Art Space

Activity Title: Lafitte Bell School/Artspace

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

12/31/2014

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

08/02/2017

Completed Activity Actual End Date:

08/03/2017

Responsible Organization:

Baldwin Title Company of LA LLC/Artspace

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 **To Date**

\$0.00 \$2,388,292.00

Total Budget

\$0.00 \$2,388,292.00

Total Obligated

\$0.00 \$2,388,292.00

Total Funds Drawdown

\$0.00 \$2,388,292.00

Program Funds Drawdown

\$0.00 \$2,388,292.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$37,872.00

Total Funds Expended

\$0.00 \$2,388,292.00

Baldwin Title Company of LA LLC/Artspace

\$0.00 \$2,388,292.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Artspace Bellschool is a 79 unit 100% affordable rehab housing project in New Orleans. This activity funds 47 of those units. It is the last phase of the Lafitte Housing Redevelopment. The project is funded in part with \$3,711,649 in Katrina/Rita CDBG and Piggyback Program Income - \$2,388,292 Program Funds (Lafitte Bell School), \$1,323,357 PI (Artspace PG13). The OCD gap loan is scheduled to close in June 2016. Estimated completion date is fall 2017.

Location Description:

Orleans Parish

Activity Progress Narrative:

Program funds on this activity are fully spent.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	79/47
# of Multifamily Units	0	79/47

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	35/35	44/44	79/79	100.00
# Renter	0	0	0	35/35	44/44	79/79	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: H2XC-41 - Piggyback - Walnut Square Apts, Activity Title: Walnut Square

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

07/30/2007

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

07/17/2019

Completed Activity Actual End Date:

10/15/2010

Responsible Organization:

Preservation Housing IV, LLC Walnut Square Apts.

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$19,494,767.00

Total Budget

\$0.00 \$19,494,767.00

Total Obligated

\$0.00 \$19,494,767.00

Total Funds Drawdown

\$0.00 \$19,494,767.00

Program Funds Drawdown

\$0.00 \$19,494,767.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$544,025.00

Total Funds Expended

\$0.00 \$19,494,767.00

Preservation Housing IV, LLC Walnut Square Apts.

\$0.00 \$19,494,767.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Walnut Square Apartments are located in New Orleans East. It represent the first project closed in New Orleans East. Walnut Square's \$19,494,767 CDBG loan was part of the \$37,000,000 in total development costs. OCD will fund upon completion. Construction was completed in July, 2009.

Location Description:

8501 I-10 Service Road New Orleans, LA

Activity Progress Narrative:

Program funds on this activity are fully spent.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	209/209
# of Multifamily Units	0	209/209

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	42/42	65/65	209/209	51.20
# Renter	0	0	0	42/42	65/65	209/209	51.20

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-49 - Piggyback - Oak Villa

Activity Title: Oak Villa

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

03/28/2008

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

02/05/2010

Completed Activity Actual End Date:

02/05/2010

Responsible Organization:

Oak Villa, LP

Overall

	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$850,005.00
Total Budget	\$0.00	\$850,005.00
Total Obligated	\$0.00	\$850,005.00
Total Funds Drawdown	\$0.00	\$850,005.00
Program Funds Drawdown	\$0.00	\$850,005.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$42,738.00
Total Funds Expended	\$0.00	\$850,005.00
Oak Villa, LP	\$0.00	\$850,005.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The OCD closed the fourteenth Piggyback deal, Oak Villa, on March 31st, 2008. This 100% affordable development is located in New Orleans and accounts for \$924,430 in CDBG funding. It is new construction and located on Texas Drive at Memorial Parkway. Oak Villa will develop 80 units. The project was completed on 6/1/09. The OCD is awaiting final cost certification before making any disbursements.

Location Description:

3680 Texas Drive at Memorial Pkwy, New Orleans

Activity Progress Narrative:

Program funds on this activity are fully spent.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1
	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	80/80
# of Multifamily Units	0	80/80

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	10/16	70/64	80/80	100.00
# Renter	0	0	0	10/16	70/64	80/80	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-67 - Piggyback - Belmont Village Activity Title: Summit Belmont Village

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

04/27/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

07/10/2012

Completed Activity Actual End Date:

07/10/2012

Responsible Organization:

Summit Belmont Village Apartments, Ltd.

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$5,818,269.00

Total Budget

\$0.00 \$5,818,269.00

Total Obligated

\$0.00 \$5,818,269.00

Total Funds Drawdown

\$0.00 \$5,818,269.00

Program Funds Drawdown

\$0.00 \$5,818,269.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$414,512.00

Total Funds Expended

\$0.00 \$5,818,269.00

Summit Belmont Village Apartments, Ltd.

\$0.00 \$5,818,269.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

OCD closed the twenty-fifth Piggyback deal, Belmont Village, on April 27th, 2009. This mixed-income development is located in Gretna and accounts for \$5,818,269 in CDBG funding. It is an acquisition/rehab and will develop 204 units.

Location Description:

Jefferson Parish

Activity Progress Narrative:

changed end date and status for closeout.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	204/204
# of Multifamily Units	0	204/204

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	41/41	64/64	204/204	51.47
# Renter	0	0	0	41/41	64/64	204/204	51.47

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-69 - Piggyback - BW Cooper II

Activity Title: Piggyback - BW Cooper IB

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

05/30/2006

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

09/17/2013

Completed Activity Actual End Date:

09/17/2013

Responsible Organization:

B.W. Cooper 1B, LLC

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,600,000.00
Total Budget	\$0.00	\$2,600,000.00
Total Obligated	\$0.00	\$2,600,000.00
Total Funds Drawdown	\$0.00	\$2,600,000.00
Program Funds Drawdown	\$0.00	\$2,600,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,600,000.00
B.W. Cooper 1B, LLC	\$0.00	\$2,600,000.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Project bifurcation completed on August 30, 2013. This public housing complex is located in the City of New Orleans and accounts for \$2,600,000 in CDBG funding for 27 units of construction. This project is a part of the larger B.W. Cooper project, with additional funding and units being funded in the other activities (ILT2 - 00236 and BW Cooper I).

Location Description:

Orleans Parish

Activity Progress Narrative:

Updated status and end date and closed out.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	
	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		27/27	
# of Multifamily Units	0		27/27	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	-11	10	0	9/0	10/27	27/27	70.37
# Renter	-11	10	0	9/0	10/27	27/27	70.37

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: H2XC-GO62 - Piggyback - Georgetown Manor

Activity Title: Georgetown Manor

Activity Type:

Affordable Rental Housing

Project Number:

0002

Projected Start Date:

04/25/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Housing for Renters - Multi-family

Projected End Date:

01/15/2013

Completed Activity Actual End Date:

01/16/2013

Responsible Organization:

Georgetown Manor, LP

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 **To Date**

\$0.00 \$9,088,962.00

Total Budget

\$0.00 \$9,088,962.00

Total Obligated

\$0.00 \$9,088,962.00

Total Funds Drawdown

\$0.00 \$9,088,962.00

Program Funds Drawdown

\$0.00 \$9,088,962.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$448,297.43

Total Funds Expended

\$0.00 \$9,088,962.00

Georgetown Manor, LP

\$0.00 \$9,088,962.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

122 unit rehab in New Orleans, La.

Location Description:

Orleans Parish

Activity Progress Narrative:

Program funds on this activity are fully spent.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	2/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	244/122
# of Multifamily Units	0	244/122

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	52/25	67/38	244/122	48.77
# Renter	0	0	0	52/25	67/38	244/122	48.77

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0003 / Housing for Renters - Single Family

Grantee Activity Number: H2RP/H2PI - Small Rental
Activity Title: Small Rental (H2RP)/(H2PI)

Activity Type:
Affordable Rental Housing

Project Number:
0003

Projected Start Date:
05/30/2006

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing for Renters - Single Family

Projected End Date:
04/30/2023

Completed Activity Actual End Date:

Responsible Organization:
CB&I GOVERNMENT SOLUTIONS INC (HMGP)

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$422,621,109.09
Total Budget	\$0.00	\$422,621,109.09
Total Obligated	\$0.00	\$422,621,109.09
Total Funds Drawdown	(\$7,555.69)	\$419,252,222.65
Program Funds Drawdown	(\$7,555.69)	\$416,651,425.68
Program Income Drawdown	\$0.00	\$2,600,796.97
Program Income Received	\$527,405.09	\$8,641,147.50
Total Funds Expended	(\$7,555.69)	\$419,494,991.41
ACS State and Local Solutions	\$0.00	\$46,852,087.90
American Office Machines, Inc.	\$0.00	\$3,636.90
Andrus Security Co #786	\$0.00	\$8,229.03
AT&T Computer Sciences Corporation	\$0.00	\$12.97
AT&T Global Network Services LLC AT&T Corp.	\$0.00	\$40.00
AT&T Mobility II LLC DBA AT&T Mobility	\$0.00	\$69,254.57
Atlassian Pty Ltd.	\$0.00	\$5,320.00
Atmosphere Movers Inc.	\$0.00	\$0.00
Bayou Title Inc.	\$0.00	\$99,322,058.71
Beau Box Property Management LLC	\$0.00	\$1,061.17
Bellsouth Telecommunications Inc. DBA AT&T	\$0.00	\$527.76
Benjamin C. Foret	\$0.00	\$96.00
Blue Streak Technologies LLC	\$0.00	\$48,000.00
Brent A Rideau	\$0.00	\$48.00
Brookwood Properties LLC DBA The Storage Center	\$0.00	\$1,219.20
Capital One Bank	\$0.00	(\$586.50)



CB&I GOVERNMENT SOLUTIONS INC (HMGP)	\$0.00	\$63,285,763.98
Central Parking System of Louisiana Inc.	\$0.00	\$2,619.53
CGI Technologies and Solutions	\$0.00	\$17,532,346.99
Cintas Corporation #2	\$0.00	\$15,656.12
Citrix Systems Inc. and Subsidiaries	\$0.00	\$37,673.90
Crockett's Security Guard Service, Inc.	\$0.00	\$25,752.91
Daigle Fisse & Kessenich PLC	\$0.00	\$881.00
Dell Marketing LP State & Local Governments	\$0.00	\$97,863.11
Don J. Wallace	\$0.00	\$72.00
Dwayne Washington	\$0.00	\$27.00
EAN Holdings, LLC DBA Enterprise Rent A Car	\$0.00	\$294.12
Eddie Guidry	\$0.00	\$1,160.60
Elijah Jenkins Jr.	\$0.00	\$776.60
Embarcadero Technologies	\$0.00	\$1,381.20
EMC Corporation	\$0.00	\$177,838.09
Environ International Corp.	\$0.00	\$1,323,113.40
Environmental Systems Research Institute Inc.	\$0.00	\$5,120.46
FGS Building Venture LLC	\$0.00	\$1,121,349.60
FIA Card Services NA DBA Bank of America	\$0.00	\$104.43
First American Title Insurance Company of Louisiana	\$0.00	\$176,110,134.42
GLD II Investments LLC	\$0.00	\$0.00
Global Data Systems Inc.	\$0.00	\$31,662.74
HGI Catastrophe Service, LLC	\$0.00	\$0.00
Housing & Development Services, Inc.	\$0.00	\$1,270,824.83
ICF International Emergency Management, LLC	\$0.00	\$0.00
James E. Delatte Sr.	\$0.00	\$1,286.20
James Green	\$0.00	\$776.40
JAT Bureau of Protective Services & Management Inc.	\$0.00	\$8,314.53
Jeffrey Ray Ponder	\$0.00	\$1,862.40
Kade Babin	\$0.00	\$335.40
Kevin Robinson	\$0.00	\$990.00
LexisNexis Risk Data Management, Inc.	\$0.00	\$353.50
Louisiana Dept of Justice Attorney General Office	\$0.00	\$0.00
Louisiana Housing Corporation	\$0.00	\$4,970,351.39
Louisiana Office of Technology Services	\$0.00	\$1,982,372.33
Mark Roberts	\$0.00	\$2,216.40
Materials Management Group, Inc.	\$0.00	\$0.00
Metastorm Inc.	\$0.00	\$19,303.56
MIE Properties - LA LLC	\$0.00	\$443.04



Mythics, Inc.	\$0.00	\$38,319.01
New Koosharem Corp Westaff	\$0.00	\$0.00
O'Neill J. Vappie III	\$0.00	\$2,966.40
Office Furniture World Inc.	\$0.00	\$5,782.00
Office of Community Development (OCD), Disaster	(\$7,555.69)	\$929,322.48
Office of Computing Services	\$0.00	\$37,272.47
Office Telecommunications Mgmt	\$0.00	\$243,236.91
Open Text, Inc.	\$0.00	\$97,276.61
Proofpoint Inc.	\$0.00	\$13,199.50
Providence Technical Services LLC	\$0.00	\$1,363,427.04
Rachel Hurd	\$0.00	\$36.00
Richard L. Decuir Jr.	\$0.00	\$3,167.20
River Parish Security	\$0.00	\$396.00
Secure Data Solutions Inc.	\$0.00	\$5,283.26
SHI International Inc.	\$0.00	\$547,462.29
Shred It Dallas-New Orleans	\$0.00	\$67.50
Solarwinds Inc. Solarwinds Worldwide LLC	\$0.00	\$558.40
Specialty Sales & Service Inc. DBA Absolute	\$0.00	\$3,173.63
Stanley Convergent Security	\$0.00	\$0.00
Stormsource LLC Storm Source Software	\$0.00	\$3,674.00
Tejuanya R. Evans	\$0.00	\$48.00
The Baringer Law Firm II LLC	\$0.00	\$32,979.35
The Hon Company C/O Frost-Barber Inc.	\$0.00	\$7,232.92
Troy Gibson	\$0.00	\$1,971.20
University of New Orleans & Research Technology	\$0.00	\$0.00
University of New Orleans Lakefront	\$0.00	\$274,136.63
Venyu Solutions Inc.	\$0.00	\$857,238.81
VM Ware Inc.	\$0.00	\$8,304.01
W. W. Grainger	\$0.00	\$251.52
Worley Catastrophe Response	\$0.00	\$233,391.50
Xerox Corp.	\$0.00	\$100,068.23
Xerox State & Local Solutions, Inc.	\$0.00	\$321,271.15
Zoho Corp.	\$0.00	\$13,352.00
Zoho Corporation	\$0.00	\$8,097.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Other Funds:		
Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00



Activity Description:

Before the disaster, a large portion of very low income working families resided in single-family homes, "doubles" and small, multi-family buildings that were owned and operated by small-scale landlords. A sizeable number of these properties were underinsured or uninsured and no longer available for occupancy. The State proposes to provide financial assistance to small rental property owners through Action Plan 2 so that they may effectively return an estimated 10,206 affordable and ready to be occupied units to the rental housing market. A portion of the funds (\$40 million) is set aside as a pilot program to assist in the creation of homeownership opportunities for renters and will be administered by the Louisiana Housing Finance Agency.

The primary purposes of this incentive program is to enable small-scale rental properties to return to the market while limiting the amount of debt (and therefore debt service) required for the properties, so that the owners will be able to charge affordable rents. The program will, on a competitive basis, offer incentives in the form of forgivable loans to qualified owners who agree to offer apartments at affordable rents to be occupied by lower income households. Subsidies will be provided on a sliding scale, with the minimum subsidy provided for units made available at affordable market rents to be occupied (rents affordable to household with incomes at or below 80% of median) and maximum amount of subsidy going to units affordable to families with incomes at or below 50% of AMI.

In addition to funding incentives for providing affordable units in small rental properties, the program will, where practical, make funds available to improve building design and make properties less susceptible to damage from natural events. In general, higher per unit amounts will be available to property owners who agree to offer lower rents to reflect the lower amount of rental income these properties will receive. The assistance will be offered as deferred payment loans at zero percent interest, due only upon resale of the property or failure to comply with the agreed-upon restrictions on rents and household incomes. The program will, on a competitive basis, provide zero interest gap financing to restore units that are rented at affordable rates. Higher funding amounts up to \$100,000 per unit are available to qualified landlords who agree to offer lower rents, with the maximum amount of subsidy going for larger rental units where rents are affordable for families with incomes at or below 50% area median income.

Additional performance measures include: Total # units in the activity: proposed 10,206 # affordable units: proposed 7,655 Minimum # years that affordability restrictions apply: 10 # assisted units occupied by elderly households: proposed 850 # units subsidized with project based rental assistance: proposed 340 # units made lead safe: proposed low-income 1531 proposed mod-income 1021 # units meeting Sec. 504 accessibility standards: proposed 850 # people served below 30% of AMI: TBD Expenditures on affordable rental housing under 2nd appropriation: TBD Expenditures in New Orleans Metro area under 2nd appropriation: TBD

Location Description:

Disaster affected parishes.

Activity Progress Narrative:

Transactions this quarter were for refunds for grant recapture. Program Income was received this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5220/6106
# of Singlefamily Units	0	5220/6106

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	748/0	3930/5496	5219/6106	89.63
# Renter	0	0	0	748/0	3930/5496	5219/6106	89.63

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / **0010P / Calcasieu Parish Revitalization-Parish**



Grantee Activity Number: 010P - I10P - 00001
Activity Title: Generators for Public Facilities II

Activity Type:

Public services

Project Number:

0010P

Projected Start Date:

12/31/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

Calcasieu Parish Revitalization-Parish PIA

Activity Status:

Completed

Project Title:

Calcasieu Parish Revitalization-Parish

Projected End Date:

12/29/2021

Completed Activity Actual End Date:

06/06/2012

Responsible Organization:

Calcasieu Parish Police Jury

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$939,144.12
Total Funds Expended	\$0.00	\$0.00
Calcasieu Parish Police Jury	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Purchase and installation of permanent auxiliary generators and switch gears for public facilities.

Location Description:

Throughout Calcasieu Parish

Activity Progress Narrative:



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	0/5

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0021 / Infrastructure - Long Term Community Recovery



Grantee Activity Number: ILT2 - 00228B

Activity Title: Dredge & Clear Lakeshore Dr. Boat Ramp at Jackson

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

12/22/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

08/07/2017

Completed Activity Actual End Date:

02/19/2019

Responsible Organization:

City of Mandeville

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$139,341.06
Total Budget	\$0.00	\$139,341.06
Total Obligated	\$0.00	\$139,341.06
Total Funds Drawdown	\$0.00	\$139,341.06
Program Funds Drawdown	\$0.00	\$139,341.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$139,341.06
City of Mandeville	\$0.00	\$139,341.06
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The activity involved construction of a boat ramp 12 feet x 50 feet dredged and area of approximately 1,200 feet long varying from 0 feet to 150 feet wide on the southeast edge of Bayou Castine. Upon completing the work this opened for public use the Lakeshore Avenue boat ramp and cleared out the remainder of the debris and sedimentation deposited by hurricane storms.

Location Description:

3101 East Causeway Approach Mandeville, LA 70448

Activity Progress Narrative:

Program funds on this activity are fully spent.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	250/250

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	82	27	5890	1.85

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILT2 - 00247

Activity Title: Sewerage Improvements

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

12/29/2012

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

All Other PF Only

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Plaquemines Parish Government

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$5,138,687.59

Total Budget

\$0.00 \$5,138,687.59

Total Obligated

\$0.00 \$5,138,687.59

Total Funds Drawdown

\$183,797.13 \$4,511,037.49

Program Funds Drawdown

\$183,797.13 \$4,511,037.49

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$183,797.13 \$4,511,037.49

Plaquemines Parish Government

\$183,797.13 \$4,511,037.49

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This project consists of the construction of lift stations and treatment facilities, as well as sewage force mains. Approximately 170 right-of-way parcel parcels will be required utilizing Uniform Relocation Assistance by the Plaquemines Parish Government.

Location Description:

The community of English Turn on the East Bank of the parish, from Stolthaven Refinery along LA Highway 3137 to the English Turn Cemetery, Zip Code 70040.

The area south of Belle Chasse, along LA Highway 23 from the community of Idlewild to the Le Reussite, Zip Code 70037.

Activity Progress Narrative:

Expenditures this quarter were for construction services incurred by Kass Bros. on the Plaquemines Parish Government sewer improvements West Bank project.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	36615/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	6079	0.00

LMI%:	48.79
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILT2 - 00288

Activity Title: Economic Development Infrastructure Improv. Fund

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0021

Projected Start Date:

08/15/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$19,031,520.66
Total Budget	\$0.00	\$19,031,520.66
Total Obligated	\$0.00	\$19,031,520.66
Total Funds Drawdown	\$81,859.90	\$18,989,828.82
Program Funds Drawdown	\$81,859.90	\$18,989,828.82
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$81,859.90	\$18,989,828.82
City of New Orleans - K/R	\$81,859.90	\$18,989,828.82
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of publically-owned infrastructure improvements to incentivize those low/moderate income areas which are recovery-resistant and slow to overcome the long term effects of Hurricanes Katrina and Rita.

Location Description:

Storelitz (Joliet to Dublin), Drexel (Short to S. Genois), Short (Washington to Palm), Forshey (S. Carrollton Ave to Fern), Orpheus Ct. (S. Carrollton Ave to Short), Oleander St. (Short to Burdette), Burdette St. (Oleander to Forshey), S. Tonti St. (Julia to Old Poydras), Magnolia Market Place Streetscape, De Armas (LB Landry to Berhman), Elmira (Park to Newton), Sumner (Mardi Gras to Lawrence, and Lawrence to Newton), Hendee (Mardi Gras to Ptolemy, and Ptolemy to Opelousas), Vespasian Blvd (Lauradale to Wall Blvd, and Wall Blvd to Cobblestone Ln.), Lamarque (LB Landry to Sumner), Georgia St. (Amazon to Gen DeGaulle), Idaho St. (Wabash to Gen DeGaulle), Illinois St. (Gen DeGaulle to Amazon), Laharpe St. (St. Bernard Ave. to N. Claiborne), N. Villere St. (Esplanade Ave to Columbus, and Columbus to Annette), N. Robertson (Esplanade Ave to Columbus, and Columbus to St. Bernard), Reynes St. (St. Claude Ave. to Douglas), Alabo St. (Charters to Port), Charters (Alabo to Caffin), Caffin (Charters to St. Claude), South Galvez Street (Jackson Ave to Toledano), Jackson Avenue (S. Claiborne to Tchoupitoulas), Old Poydras St. (S. Dorgenois to S. Galvez), Montegut (St. Calude to Urquhart),



Urquhart (Montegut to Clouet), Feliciana (St. Claude to N. Villere), Marias (Montegut to Feliciana), Davey (Harrison to Milton), Encampment (Milton to Sere), Senate (Davey to Paris), and Cadillac (Sere to Harrison)

Activity Progress Narrative:

Expenditures this quarter were for work completed by Infinity Construction & Trucking for St. Claude Drainage.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	51519/78525

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	175621	79523	467013	54.63

LMI%:	54.63
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILT2 - 00295

Activity Title: Emerg. Generator at Lift Station Westbank Expressw

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0021

Projected Start Date:

06/30/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2020

Completed Activity Actual End Date:

07/11/2019

Responsible Organization:

Jefferson Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$328,562.59
Total Budget	\$0.00	\$328,562.59
Total Obligated	\$0.00	\$328,562.59
Total Funds Drawdown	\$0.00	\$328,562.59
Program Funds Drawdown	\$0.00	\$328,562.59
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$328,562.59
Jefferson Parish	\$0.00	\$328,562.59
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
Local Funds	\$ 0.00	\$ 0.00

Activity Description:

The primary scope of this project is install a 500kW permanent generator (along with an automatic transfer switch, concrete pad, and fuel storage tank for the generator) on the site of Lift Station L-11-2 in an effort to address damages caused by Hurricane Katrina, such as sewerage overflows and backups, and to prevent similar impacts by allowing the pumps to operate during future power outages. Additionally, new electrical controls will be elevated above 500 year flood zone levels to ensure that critical equipment remains undamaged and operational during future storms, thus preventing sewage overflows and limiting business and residential losses, which had occurred during Hurricane Katrina as a prolonged power outage caused the sewer system to stop functioning. 60.5% of residents (beneficiaries) within the service area of Lift Station L-11-2 are LMI according to 2010 Census data.

Location Description:



Activity Progress Narrative:

Program funds on this activity are fully spent.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of public facilities	0	1/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	2045	1335	3380	100.00

LMI%:	52.41
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
Local Funds	\$120,000.00
Total Other Funding Sources	\$120,000.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: ILT2 - 00297

Activity Title: Bucktown Bird's Nest Learning Pavilion

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0021

Projected Start Date:

09/01/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure - Long Term Community Recovery

Projected End Date:

06/30/2023

Completed Activity Actual End Date:**Responsible Organization:**

Jefferson Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$225,731.39
Total Budget	\$0.00	\$225,731.39
Total Obligated	\$225,731.39	\$225,731.39
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of an educational pavilion that will provide educational information about the marsh, wetlands, wildlife, etc. that exists in and around the Bucktown Harbor area. Related activities: ILTR - 00300, ILT2 - 00297, 026P - I26P - 00002, and 026S - I26S - 00004. Projections and Accomplishments for this activity are recorded in DRGR within activity ILTR - 00300, but other related activities in the same program share the same projections and accomplishments.

Location Description:

Bucktown Harbor Park, 325 Metairie-Hammond Hwy, Jefferson, LA 70005

Activity Progress Narrative:

Obligated for \$225,731.39 from 0.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0022 / Infrastructure - Local Government



Grantee Activity Number: I2OC - 00041

Activity Title: Non-LLT Slab Removal

Activity Type:

Clearance and Demolition

Project Number:

0022

Projected Start Date:

07/19/2011

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Activity Status:

Under Way

Project Title:

Infrastructure - Local Government

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Land Trust

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$10,000,000.00
Total Budget	\$0.00	\$10,000,000.00
Total Obligated	(\$44,837.58)	\$9,955,162.42
Total Funds Drawdown	\$0.00	\$9,955,162.42
Program Funds Drawdown	\$0.00	\$9,955,162.42
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$9,955,162.42
Louisiana Land Trust	\$0.00	\$9,955,162.42
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project removes residential home slabs, non-residential, and/or flatwork remaining after FEMA funded structure demolition and restores the sites (filling and grading property). This project is part of an overall program of St. Bernard and Orleans Parishes with slab removal. The proposed estimate of slabs that can be removed from St. Bernard Parish is 1602 and from 350 from Orleans Parish, bringing the total to 1952 properties.

Location Description:

Area wide (St. Bernard Parish, Orleans Parish), LA

Activity Progress Narrative:

Reduced obligated to amount disbursed, 9,955,162.42 from 10,000,000.00 (by 44,837.58) to deobligate unutilized funds prior to closeout.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1952

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	190198	92173	533455	52.93
LMI%:				52.93

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0026P / Jefferson Parish Revitalization-Parish



Grantee Activity Number: 026P - E26P - 00002

Activity Title: Kenner Economic Development Planning Project

Activity Type:

Planning

Activity Status:

Under Way

Project Number:

0026P

Project Title:

Jefferson Parish Revitalization-Parish

Projected Start Date:

12/17/2019

Projected End Date:

02/14/2022

Benefit Type:

Area Benefit (Census)

Completed Activity Actual End Date:

02/14/2022

National Objective:

N/A

Responsible Organization:

Jefferson Parish

Program Income Account:

Jefferson Parish Revitalization-Parish PIA

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$175,635.76

Total Budget

\$0.00 \$175,635.76

Total Obligated

\$0.00 \$175,635.76

Total Funds Drawdown

\$0.00 \$175,635.76

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$175,635.76

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$175,635.76

Jefferson Parish

\$0.00 \$175,635.76

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

The city is now seeking funds to produce revitalization/redevelopment plans to be used to attract private investment in the form of businesses, merchants, restaurants, entertainment facilities and housing that will bring these areas back to their pre-Katrina levels of vibrancy.

Location Description:

1401 W. Esplanade Avenue, Kenner, LA 70065

421 Williams Blvd, Kenner, LA 70062

Activity Progress Narrative:

End date was updated.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	33263	33262	66525	100.00

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 026P - I26P - 00002

Activity Title: Bucktown Bird's Nest Learning Pavilion

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0026P

Projected Start Date:

09/01/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

Jefferson Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Jefferson Parish Revitalization-Parish

Projected End Date:

06/30/2023

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$76,848.24
Total Budget	\$0.00	\$76,848.24
Total Obligated	\$76,848.24	\$76,848.24
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of an educational pavilion that will provide educational information about the marsh, wetlands, wildlife, etc. that exists in and around the Bucktown Harbor area. Related activities: ILTR - 00300, ILT2 - 00297, 026P - I26P - 00002, and 026S - I26S - 00004. Projections and Accomplishments for this activity are recorded in DRGR within activity ILTR - 00300, but other related activities in the same program share the same projections and accomplishments.

Location Description:

Bucktown Harbor Park, 325 Metairie-Hammond Hwy, Jefferson, LA 70005

Activity Progress Narrative:

Obligated for \$76,848.24 from 0.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0026S / Jefferson Parish Revitalization-State



Grantee Activity Number: 026S - I26S - 00003

Activity Title: Lafreniere Park Rehabilitation

Activity Type:

Rehabilitation/reconstruction of a public improvement

Project Number:

0026S

Projected Start Date:

03/21/2019

Benefit Type:

Direct Benefit (Persons)

National Objective:

Urgent Need

Program Income Account:

Jefferson Parish Revitalization-State PIA

Activity Status:

Completed

Project Title:

Jefferson Parish Revitalization-State

Projected End Date:

02/27/2020

Completed Activity Actual End Date:

02/27/2020

Responsible Organization:

Jefferson Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$131,388.00
Total Budget	\$0.00	\$131,388.00
Total Obligated	\$0.00	\$131,388.00
Total Funds Drawdown	\$0.00	\$131,388.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$131,388.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$131,388.00
Jefferson Parish	\$0.00	\$131,388.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Parish has determined a need in Lafreniere Park for rehabilitation and removal of barriers that restrict the mobility and accessibility of elderly or severely disabled person to public facilities, however updates were not completed sooner due to the immediate recovery and repair needs of housing, infrastructure, and other economic activities post-Katrina. Repairs made at the park post-disaster focused on clean up, but further work is needed to repair the facilities that were damaged during post-disaster debris clean up and to support the long-term needs and uses of the park, its function in the community, and the resources it provides for post-disaster management.

Location Description:

3000 Downs Blvd, Metairie, La (lat 29.9985/long -90.2148)

Activity Progress Narrative:

changed end date, status and perf measures for closeout



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of cable feet of public utility	0		0/0	
# of Elevated Structures	0		0/0	
# of Linear feet of Public	0		530/530	
# of Linear miles of Public	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	41942	38783	204199	96707/54765	74423/35640	451104/24690	37.94

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 026S - I26S - 00004
Activity Title: Bucktown Bird's Nest Learning Pavilion

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0026S

Projected Start Date:

09/01/2022

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

Jefferson Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Jefferson Parish Revitalization-State

Projected End Date:

06/30/2023

Completed Activity Actual End Date:

Responsible Organization:

Jefferson Parish

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$81,961.07
Total Budget	\$0.00	\$81,961.07
Total Obligated	\$81,961.07	\$81,961.07
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Jefferson Parish	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Construction of an educational pavilion that will provide educational information about the marsh, wetlands, wildlife, etc. that exists in and around the Bucktown Harbor area. Related activities: ILTR - 00300, ILT2 - 00297, 026P - I26P - 00002, and 026S - I26S - 00004. Projections and Accomplishments for this activity are recorded in DRGR within activity ILTR - 00300, but other related activities in the same program share the same projections and accomplishments.

Location Description:

Bucktown Harbor Park, 325 Metairie-Hammond Hwy, Jefferson, LA 70005

Activity Progress Narrative:

Obligated for \$81,961.07 from 0.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0036P / Orleans Parish Revitalization-Parish

Grantee Activity Number: 036P - E36P - 00001 - Facade - Renew - DC/PD

Activity Title: NORA - Facade - Renew

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

0036P

Projected Start Date:

09/30/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Completed

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

08/20/2019

Completed Activity Actual End Date:

08/20/2019

Responsible Organization:

New Orleans Redevelopment Authority

Overall

	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$221,881.69
Total Budget	\$0.00	\$221,881.69
Total Obligated	\$0.00	\$221,881.69
Total Funds Drawdown	\$0.00	\$221,881.69
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$221,881.69
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$221,881.68
New Orleans Redevelopment Authority	\$0.00	\$221,881.68
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

NORA's Commercial Business Development Grant Program otherwise known as Façade Renew is a two-pronged initiative that supports the revitalization of commercial corridors throughout the City of New Orleans by stimulating public-private investments in high-quality improvements that enhance the appearance of retail storefronts, mitigate economic blight and address non-confirming design standards. All monies are distributed by NORA either as matching façade-improvement grants, not to exceed 75% of the project cost with a maximum amount of \$37,500 or direct place-making corridor grants up to \$600K in total capital investments. A portion of funding is being used to pay for environmental clearances being undertaken by the New Orleans Redevelopment Authority for 17 additional facade improvement projects and 2 additional placemaking projects.

Location Description:

4210 St Claude Ave, N.O., La 70117 - 1529 OC Haley Blvd N.O., LA 70113 - 1700 S. Rampart N.O., La 70113 1130 OC Haley Blvd N.O., La 70113



Activity Progress Narrative:

Performance measures were updated and activity closed out.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	7	8/4
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036P - E36P - 00002 - Facade Renew 2.0 DC/PD

Activity Title: NORA - Facade Renew 2.0

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

0036P

Projected Start Date:

11/14/2017

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

03/15/2023

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022	To Date
\$0.00	\$1,942,201.31

Total Budget

\$0.00	\$1,942,201.31
--------	----------------

Total Obligated

\$0.00	\$1,942,201.31
--------	----------------

Total Funds Drawdown

\$17,696.50	\$855,257.06
-------------	--------------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$17,696.50	\$855,257.06
-------------	--------------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$17,696.50	\$855,257.06
-------------	--------------

New Orleans Redevelopment Authority

\$17,696.50	\$855,257.06
-------------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

Match Funds

This Period

\$ 0.00

To Date

\$ 0.00

Activity Description:

NORA's Commercial Business Development Grant Program otherwise known as Façade Renew is a two-pronged initiative that supports the revitalization of commercial corridors throughout the City of New Orleans by stimulating public-private investments in high-quality improvements that enhance the appearance of retail storefronts, mitigate economic blight and address non-confirming design standards. All monies are distributed by NORA either as matching façade-improvement grants, not to exceed 75% of the project cost with a maximum amount of \$37,500 or direct place-making corridor grants up to \$600K in total capital investments. A portion of funding is being used to pay for environmental clearances being undertaken by the New Orleans Redevelopment Authority for 17 additional facade improvement projects and 2 additional placemaking projects.

Location Description:

Alcee Fortier Boulevard, Basin Street, North Broad Street, and St. Bernard Avenue

Activity Progress Narrative:



There were 3 Program Income vouchers approved this quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	14/4
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 036P - H36P - 00001 - Admin - NORA Land Assembly

Activity Title: H36P - 00001 - Admin - NORA Land Assembly

Activity Type:

Administration

Project Number:

0036P

Projected Start Date:

09/30/2011

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$4,413,148.41

Total Budget

\$576,794.98 \$4,413,148.41

Total Obligated

\$576,794.98 \$4,413,148.41

Total Funds Drawdown

\$576,794.98 \$4,413,148.41

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$576,794.98 \$4,413,148.41

Program Income Received

\$0.00 \$1,851,271.16

Total Funds Expended

\$576,794.98 \$4,413,148.41

City of New Orleans - K/R

\$576,794.98 \$4,413,148.41

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Admin costs for disposition of properties in Orleans Parish

Location Description:

Orleans Parish

Activity Progress Narrative:

Increase budget by \$576,798.98 from 036P - H36P - 00001 - NORA Land Assembly to \$4,413,148.41 and increase obligations by \$576,798.98 to \$4,413,148.41. Expenditures this quarter were for 11 Program Income vouchers approved.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036P - H36P - 00001 - NORA Land Assembly

Activity Title: H36P - 00001 - NORA Land Assembly

Activity Type:

Disposition

Project Number:

0036P

Projected Start Date:

09/30/2011

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$35,345,340.49

Total Budget

(\$576,794.98) \$35,345,340.49

Total Obligated

\$2,013,207.32 \$28,527,093.27

Total Funds Drawdown

\$2,013,207.32 \$28,011,370.93

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$2,013,207.32 \$28,011,370.93

Program Income Received

\$0.00 \$56,690,269.17

Total Funds Expended

\$1,497,484.98 \$28,011,370.93

City of New Orleans - K/R

\$0.00 \$9,023,111.84

New Orleans Redevelopment Authority

\$1,497,484.98 \$18,988,259.09

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity is funded with funds generated from the sale of Road Home option 2&3 properties. The funds are used to maintain, redevelop and dispose of the properties transferred to Orleans Parish by the Louisiana Land Trust.

Location Description:

Orleans Parish

Activity Progress Narrative:

Decrease budget by \$576,794.98 to 036P - H36P - 00001 - Admin - NORA Land Assembly for \$35,345,340.49 and increase obligations by \$2,013,207.32 to \$28,527,093.27. Expenditures this quarter were for 11 Program Income vouchers and there was an adjusting entry from a previous quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	973/3084

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/3084	0
# Owner	0	0	0	0/0	0/0	0/3084	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036P - H36P - 00002 - Admin - NORA
Activity Title: 036P - 00002 - Admin - NORA

Activity Type:

Administration

Project Number:

0036P

Projected Start Date:

07/08/2015

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$229,357.25	\$274,984.72
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$229,357.25	\$274,984.72
Program Income Received	\$0.00	\$450,000.00
Total Funds Expended	\$229,357.25	\$274,984.72
City of New Orleans - K/R	\$229,357.25	\$274,984.72
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project will provide the resources for NORA to carry out its redevelopment objectives in targeted Katrina-damaged areas and to stabilize the areas surrounding new disaster-funded public investments. NORA will target for acquisition blighted properties, abandoned/unoccupied structures, and properties critical to larger development projects.

Location Description:

1409 Oretha Castle Haley Blvd

Activity Progress Narrative:

There were 23 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036P - H36P - 00002 - NORA
Activity Title: H36P - 00002 - NORA - Disposition

Activity Type:

Disposition

Project Number:

0036P

Projected Start Date:

07/08/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Urgent Need

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$325,000.00
Total Budget	\$0.00	\$325,000.00
Total Obligated	\$0.00	\$325,000.00
Total Funds Drawdown	\$27,973.85	\$281,631.36
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$27,973.85	\$281,631.36
Program Income Received	\$0.00	\$650,000.00
Total Funds Expended	\$27,973.85	\$281,631.36
City of New Orleans - K/R	\$27,973.85	\$281,631.36
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project will provide the resources for NORA to carry out its redevelopment objectives in targeted Katrina-damaged areas and to stabilize the areas surrounding new disaster-funded public investments. NORA will target for acquisition blighted properties, abandoned/unoccupied structures, and properties critical to larger development projects.

Location Description:

1409 Oretha Castle Haley Blvd

Activity Progress Narrative:

There were 5 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/0

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/0	1/0	100.00
# Owner	0	0	0	0/0	1/0	1/0	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036P - H36P - 00003

Activity Title: H36P - 00003

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0036P

Projected Start Date:

11/30/2017

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$10,580,500.00

Total Budget

\$0.00 \$10,580,500.00

Total Obligated

\$0.00 \$10,580,500.00

Total Funds Drawdown

\$487,957.17 \$6,074,294.96

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$487,957.17 \$6,074,294.96

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$487,957.17 \$6,074,294.96

New Orleans Redevelopment Authority

\$487,957.17 \$6,074,294.96

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Potential homebuyers are referred to NORU to apply for OHIP down payment assistance (DPA) and NORU is responsible for evaluating every potential buyer's income eligibility to ensure it does not exceed the established limits. NORU will also review first mortgage commitments to confirm that front and back-end ratios are within NORU approved ranges. The front and back-end ratios help NORU ensure that qualified homebuyers are evaluated equally and that the buyer is not entering into a potentially unstable financial situation. NORU also uses pre-established ratios to ensure that the borrower's affordability is maximized, thereby avoiding the chances of over-subsidizing buyers and thus decreasing the program's impact.

Location Description:

Lower Ninth Ward, Hoffman Triangle, 7th Ward, Hollygrove, Gentilly Woods, Read Boulevard, Fillmore, St. Bernard

Activity Progress Narrative:

There were 21 Program Income vouchers approved this quarter.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
Activity funds eligible for DREF		0		0/0
#Additional Attic/Roof		0		0/0
#Clothes washers replaced		0		0/0
#Dishwashers replaced		0		0/0
#Efficient AC added/replaced		0		0/0
# ELI Households (0-30% AMI)		0		0/0
#Energy Star Replacement		0		0/0
#High efficiency heating plants		0		0/0
#Light fixtures (outdoors)		0		0/0
#Light Fixtures (indoors)		0		0/0
#Low flow showerheads		0		0/0
#Low flow toilets		0		0/0
# of Elevated Structures		0		0/0
# of Properties		0	43/42	
# of Section 3 Labor Hours		0		0/0
# of Substantially Rehabilitated		0		0/0
# of Targeted Section 3 Labor		0		0/0
# of Total Labor Hours		0		0/0
#Refrigerators replaced		0		0/0
#Replaced hot water heaters		0		0/0
#Replaced thermostats		0		0/0
#Sites re-used		0		0/0
#Units deconstructed		0		0/0
#Units exceeding Energy Star		0		0/0
#Units with bus/rail access		0		0/0
#Units with other green		0		0/0
#Units with solar panels		0		0/0

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0	43/42	
# of Multifamily Units		0	0/0	
# of Singlefamily Units		0	43/42	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/28	2/56	2/84	100.00
# Owner	0	0	0	0/28	0/56	0/84	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: 036P - H36P - 00006
Activity Title: Small Business Micro-Lending Program

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

0036P

Projected Start Date:

06/01/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

12/30/2022

Completed Activity Actual End Date:

Responsible Organization:

New Orleans Redevelopment Authority

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$1,500,000.00

Total Budget

\$0.00 \$1,500,000.00

Total Obligated

\$0.00 \$1,500,000.00

Total Funds Drawdown

\$115,685.77 \$115,685.77

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$115,685.77 \$115,685.77

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$115,685.77 \$115,685.77

New Orleans Redevelopment Authority

\$115,685.77 \$115,685.77

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity will provide forgivable loans up to \$25,000.00 to new business enterprises that occupy vacant storefronts on corridors in LMI areas.

Location Description:

Activity Progress Narrative:

There were 13 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/0
# of Businesses	0	0/45

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036P - I36P - 00004

Activity Title: Oretha C. Haley Commercial Corridor Revitalization

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

0036P

Projected Start Date:

10/05/2009

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Completed

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

11/28/2017

Completed Activity Actual End Date:

11/28/2017

Responsible Organization:

City of New Orleans - K/R

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00 \$1,275,000.00

Total Budget

\$0.00 \$1,275,000.00

Total Obligated

\$0.00 \$1,275,000.00

Total Funds Drawdown

\$0.00 \$1,275,000.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$1,275,000.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$1,275,000.00

City of New Orleans - K/R

\$0.00 \$1,275,000.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This is a gap finance program to provide financial assistance to private developers(non and/or for profit) that are rehabilitating or redeveloping commercial properties along O.C. Haley Blvd. This activity is associated with the ILTR - 00152 activity in the Katrina/Rita grant 1 Action Plan, and extends the work being accomplished there.

Location Description:

O. C. Haley Commercial Corridors, New Orleans, LA 70113

Activity Progress Narrative:

Program funds on this activity are fully spent.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	2/2
# of Businesses	0	3/2
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	32271	8991	50915	81.04

LMI%:	74.41
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 036P - I36P - 00006 - SB
Activity Title: I36P - 00006 - SB

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0036P

Projected Start Date:

07/08/2015

Benefit Type:

Direct Benefit (Households)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-Parish

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,925,000.00
Total Budget	\$0.00	\$3,925,000.00
Total Obligated	\$0.00	\$3,925,000.00
Total Funds Drawdown	\$7,953.68	\$3,432,404.09
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$7,953.68	\$3,432,404.09
Program Income Received	\$0.00	\$3,900,000.00
Total Funds Expended	\$7,953.68	\$3,432,404.09
City of New Orleans - K/R	\$7,953.68	\$3,432,404.09
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This project will provide the resources for NORA to carry out its redevelopment objectives in targeted Katrina-damaged areas and to stabilize the areas surrounding new disaster-funded public investments. NORA will target for acquisition blighted properties, abandoned/unoccupied structures, and properties critical to larger development projects.

Location Description:

1409 Oretha Castle Haley Blvd

Activity Progress Narrative:

There were 4 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Substantially Rehabilitated	0		0/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		40/0	
# of Singlefamily Units	0		40/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	40/0	40/0	100.00
# Owner	0	0	0	0/0	40/0	40/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0036S / Orleans Parish Revitalization-State



Grantee Activity Number: 036S - E36S - 00001 - AD - Façade Renew
Activity Title: E36S - 00001 - AD - Façade Renew

Activity Type:

Administration

Project Number:

0036S

Projected Start Date:

10/20/2013

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Completed

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

11/18/2016

Completed Activity Actual End Date:

11/18/2016

Responsible Organization:

New Orleans Redevelopment Authority

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$31,031.68
Total Budget	\$0.00	\$31,031.68
Total Obligated	\$0.00	\$31,031.68
Total Funds Drawdown	\$0.00	\$31,031.68
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$31,031.68
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$31,031.68
New Orleans Redevelopment Authority	\$0.00	\$31,031.68
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Commercial Corridors in New Orleans including: Bayou Road between N. Broad & Esplanade; OC Haley Blvd. between Calliope and Jackson; St. Claude Avenue nodes at St. Roch and Bartholemew; and Chef Menteur Highway node at Alcee Fortier.

Location Description:

Matching grants up to 75% of the cost to businesses located along the corridors listed above who make improvements to the facades of their buildings to stimulate economic recovery.

Activity Progress Narrative:

Performance measures were updated and activity closed out.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 036S - E36S - 00001 - SB/PD - Façade Renew

Activity Title: E36S - 00001 - SB/PD - Façade Renew

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

0036S

Projected Start Date:

10/20/2013

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Completed

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

12/08/2020

Completed Activity Actual End Date:

12/08/2020

Responsible Organization:

New Orleans Redevelopment Authority

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022	To Date
\$0.00	\$1,949,428.11

Total Budget

\$0.00	\$1,949,428.11
--------	----------------

Total Obligated

\$0.00	\$1,949,428.11
--------	----------------

Total Funds Drawdown

\$0.00	\$1,949,428.11
--------	----------------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$1,949,428.11
--------	----------------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$1,949,428.11
--------	----------------

New Orleans Redevelopment Authority

\$0.00	\$1,949,428.11
--------	----------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

Match Funds

This Period	To Date
\$ 0.00	\$ 0.00

Activity Description:

Matching grants up to 75% of the cost to businesses located along the corridors listed above who make improvements to the facades of their buildings to stimulate economic recovery.

Location Description:

Commercial Corridors in New Orleans including: Bayou Road between N. Broad & Esplanade; OC Haley Blvd. between Calliope and Jackson; St. Claude Avenue nodes at St. Roch and Bartholemew; and Chef Menteur Highway node at Alcee Fortier.

Activity Progress Narrative:

Performance measures were updated and activity closed out.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	-2	38/213
# of Businesses	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036S - E36S - 00002 - SB - Façade Renew 2.0 Algiers Expansio

Activity Title: E36S - 00002 - SB - Façade Renew 2.0 Algiers Expansion

Activity Type:

Rehabilitation/reconstruction of other non-residential

Project Number:

0036S

Projected Start Date:

04/27/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

11/18/2016

Responsible Organization:

New Orleans Redevelopment Authority

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$369,540.21

Total Budget

\$0.00 \$369,540.21

Total Obligated

\$0.00 \$369,540.21

Total Funds Drawdown

\$60,005.22 \$87,122.72

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$60,005.22 \$87,122.72

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$60,005.22 \$87,122.72

New Orleans Redevelopment Authority

\$60,005.22 \$87,122.72

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Matching façade-improvement grant

Location Description:

Various
NORA's address 1409 OC Haley Blvd New Orleans La 70113

Activity Progress Narrative:

Expenditures this quarter were for program delivery, admin costs, environmental review, and reimbursement for 1st Façade Renew Draw for Cuddly Bear Child Care Development Center, LLC.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of buildings (non-residential)	0	0/7
# of Businesses	0	0/7
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036S - H36S - 00005
Activity Title: Direct Homebuyer Assistance Program

Activity Type:
 Homeownership Assistance to low- and moderate-income

Project Number:
 0036S

Projected Start Date:
 11/01/2022

Benefit Type:
 Direct Benefit (Households)

National Objective:
 Low/Mod

Activity Status:
 Under Way

Project Title:
 Orleans Parish Revitalization-State

Projected End Date:
 06/01/2023

Completed Activity Actual End Date:

Responsible Organization:
 City of New Orleans - K/R

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$7,632,833.00
Total Budget	\$0.00	\$7,632,833.00
Total Obligated	\$0.00	\$7,632,833.00
Total Funds Drawdown	\$2,082,047.88	\$3,912,038.45
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$2,082,047.88	\$3,912,038.45
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,082,047.88	\$3,912,038.45
City of New Orleans - K/R	\$2,082,047.88	\$3,912,038.45
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Direct Homebuyer Assistance Program will strategically promote homeownership opportunities for low to moderate and mid-income individuals and families who are buying their first homes in the City of New Orleans. This in turn, will reduce blight and promote the development, stabilization and preservation of the City of New Orleans' housing market.

Location Description:

Activity Progress Narrative:

There were 18 Program Income vouchers approved this quarter for expenditures this quarter of the Soft Second Mortgage program and closing costs assistance.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		33/250	
# of Multifamily Units	0		33/250	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	11/100	22/100	33/250	100.00
# Owner	0	0	0	11/100	22/100	33/250	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 036S - H36S - 00006

Activity Title: The Sacred Heart Apartments

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0036S

Projected Start Date:

09/01/2022

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Orleans Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

06/01/2023

Completed Activity Actual End Date:

Responsible Organization:

City of New Orleans - K/R

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$1,223,353.00

Total Budget

\$0.00 \$1,223,353.00

Total Obligated

\$1,223,353.00 \$1,223,353.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

City of New Orleans - K/R

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Sacred Heart is a 109 unit structure with 55 PHS units and 54 units for LMI applicants at or below 50% AMI.

Location Description:

3222 Canal Street, New Orleans, LA 70119

Activity Progress Narrative:

Obligated for \$1,223,353.00 from 0.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
#Additional Attic/Roof	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Efficient AC added/replaced	0	0/0
# ELI Households (0-30% AMI)	0	0/0
#Energy Star Replacement	0	0/0
#High efficiency heating plants	0	0/0
#Light fixtures (outdoors)	0	0/0
#Light Fixtures (indoors)	0	0/0
#Low flow showerheads	0	0/0
#Low flow toilets	0	0/0
# of Elevated Structures	0	0/0
# of Properties	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0
#Refrigerators replaced	0	0/0
#Replaced hot water heaters	0	0/0
#Replaced thermostats	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units exceeding Energy Star	0	0/0
#Units with bus/rail access	0	0/0
#Units with other green	0	0/0
#Units with solar panels	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/109
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/109

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/109	0/0	0/109	0
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/109	0/0	0/109	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: 036S - H36S - 00007

Activity Title: Lake Forest Manor

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

0036S

Projected Start Date:

11/01/2022

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Cancelled

Project Title:

Orleans Parish Revitalization-State

Projected End Date:

06/01/2023

Completed Activity Actual End Date:**Responsible Organization:**

City of New Orleans - K/R

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2022 To Date**

\$0.00

\$0.00

Total Budget

\$0.00

\$0.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

City of New Orleans - K/R

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Lake Forest manor is a 14-story, 200 unit high rise, for affordable housing for LMI applicants at or below 50% LMI.

Location Description:**Activity Progress Narrative:**

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
#Additional Attic/Roof	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Efficient AC added/replaced	0	0/0
# ELI Households (0-30% AMI)	0	0/0
#Energy Star Replacement	0	0/0
#High efficiency heating plants	0	0/0
#Light fixtures (outdoors)	0	0/0
#Light Fixtures (indoors)	0	0/0
#Low flow showerheads	0	0/0
#Low flow toilets	0	0/0
# of Elevated Structures	0	0/0
# of Properties	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0
#Refrigerators replaced	0	0/0
#Replaced hot water heaters	0	0/0
#Replaced thermostats	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units exceeding Energy Star	0	0/0
#Units with bus/rail access	0	0/0
#Units with other green	0	0/0
#Units with solar panels	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/200
# of Multifamily Units	0	0/200
# of Singlefamily Units	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/60	0/140	0/200	0
# Owner	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/60	0/140	0/200	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found



Activity Supporting Documents:

None



Grantee Activity Number: 036S - I36S - 00005
Activity Title: Turbine Replacement (T7) Project

Activity Type:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 0036S
Projected Start Date:
 09/30/2020
Benefit Type:
 Area Benefit (Census)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Orleans Parish Revitalization-State
Projected End Date:
 01/30/2023
Completed Activity Actual End Date:

Responsible Organization:
 Sewerage and Water Board of New Orleans

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$13,100,000.00
Total Budget	\$0.00	\$13,100,000.00
Total Obligated	\$0.00	\$13,100,000.00
Total Funds Drawdown	\$3,156,457.70	\$6,114,559.22
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$3,156,457.70	\$6,114,559.22
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,156,457.70	\$6,114,559.22
Sewerage and Water Board of New Orleans	\$3,156,457.70	\$6,114,559.22
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is necessary for the construction of a turbine for the City of New Orleans.

Location Description:

625 St. Joseph St. New Orleans, Louisiana 70130

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management related to Sewer and Water Board of New Orleans Turbine 7 project and payment of Solar Turbines Application.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	135640	228415	364055	100.00

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0038S / Plaquemines Parish Revitalization-State



Grantee Activity Number: 038S - ITI2 - 00010B

Activity Title: ITI2-Public Facilities-LM

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0038S

Projected Start Date:

01/31/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

03/31/2023

Completed Activity Actual End Date:**Responsible Organization:**

Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$181,900.25
Total Budget	\$0.00	\$181,900.25
Total Obligated	\$0.00	\$181,900.25
Total Funds Drawdown	\$1,885.00	\$171,582.56
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$1,885.00	\$171,582.56
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,885.00	\$171,582.56
Pan American Engineers Inc	\$1,885.00	\$171,582.56
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is grants management for Construction/reconstruction of streets, Low-Moderate on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program. The remainder of this budget is in ITP2 - 00010B.

Location Description:

See Location Description for ILTR - 00143.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish Government CDBG-DRU program.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 038S - ITI2 - 00013

Activity Title: ITI2-Government-UN

Activity Type:

Construction of buildings for the general conduct of

Project Number:

0038S

Projected Start Date:

01/31/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

12/31/2022

Completed Activity Actual End Date:**Responsible Organization:**

Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$119,849.75
Total Budget	\$0.00	\$119,849.75
Total Obligated	\$0.00	\$119,849.75
Total Funds Drawdown	\$5,075.00	\$115,147.25
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$5,075.00	\$115,147.25
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,075.00	\$115,147.25
Pan American Engineers Inc	\$5,075.00	\$115,147.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is grants management for Construction of buildings for the general conduct of government, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILTR - 00223.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish Government CDBG-DRU program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

# of Persons	Low	Mod	Total	Low/Mod%
	0	0	0	0

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 038S - ITI2 - 00015

Activity Title: ITI2-Water/Sewer-UN

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

0038S

Projected Start Date:

02/01/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Program Income Account:

Plaquemines Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

Plaquemines Parish Revitalization-State

Projected End Date:

12/31/2022

Completed Activity Actual End Date:**Responsible Organization:**

Pan American Engineers Inc

Overall**Total Projected Budget from All Sources**

	Oct 1 thru Dec 31, 2022	To Date
--	--------------------------------	----------------

\$0.00	\$0.00	\$112,380.88
--------	--------	--------------

Total Budget

\$0.00	\$0.00	\$112,380.88
--------	--------	--------------

Total Obligated

\$0.00	\$0.00	\$112,380.88
--------	--------	--------------

Total Funds Drawdown

\$7,757.50	\$7,757.50	\$109,425.63
------------	------------	--------------

Program Funds Drawdown

\$0.00	\$0.00	\$0.00
--------	--------	--------

Program Income Drawdown

\$7,757.50	\$7,757.50	\$109,425.63
------------	------------	--------------

Program Income Received

\$0.00	\$0.00	\$0.00
--------	--------	--------

Total Funds Expended

\$7,757.50	\$7,757.50	\$109,425.63
------------	------------	--------------

Pan American Engineers Inc

\$7,757.50	\$7,757.50	\$109,425.63
------------	------------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00	\$0.00
--------	--------	--------

Other Funds

\$ 0.00	\$ 0.00	\$ 0.00
---------	---------	---------

Match Funds

\$ 0.00	\$ 0.00	\$ 0.00
---------	---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00	\$ 0.00
---------	---------	---------

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00	\$ 0.00	\$ 0.00
---------	---------	---------

Activity Description:

This activity is grants management for Construction/reconstruction of water/sewer lines or systems, Urgent Need on behalf of Plaquemines Parish for the Infrastructure Long Term Community Recovery program.

Location Description:

See Location Description for ILT2 - 00247.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish Government CDBG-DRU program.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: IFP2 - 00005
Activity Title: IFP2-Public Improvement-LM

Activity Type:
 Rehabilitation/reconstruction of a public improvement
Project Number:
 0038S
Projected Start Date:
 01/31/2015
Benefit Type:
 N/A
National Objective:
 Low/Mod
Program Income Account:
 Plaquemines Parish Revitalization-State PIA

Activity Status:
 Under Way
Project Title:
 Plaquemines Parish Revitalization-State
Projected End Date:
 03/31/2023
Completed Activity Actual End Date:

Responsible Organization:
 Pan American Engineers Inc

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$125,257.50
Total Budget	\$0.00	\$125,257.50
Total Obligated	\$0.00	\$125,257.50
Total Funds Drawdown	\$2,102.50	\$116,125.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$2,102.50	\$116,125.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,102.50	\$116,125.00
Pan American Engineers Inc	\$2,102.50	\$97,493.75
Plaquemines Parish Government	\$0.00	\$18,631.25
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

This activity is grants management for Rehabilitation/reconstruction of public improvements, Low Moderate income on behalf of the Plaquemines Parish Government for the Fisheries program.

Location Description:

See Location Description for IFIS - 00011.

Activity Progress Narrative:

Expenditures this quarter were for professional services rendered for grant management services related to the Plaquemines Parish Government CDBG-DRU Fisheries program.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
Activity funds eligible for DREF	0	0/0
# of cable feet of public utility	0	0/0
# of Elevated Structures	0	0/0
# of Linear feet of Public	0	0/0
# of Linear miles of Public	0	0/0
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0044P / St. Bernard Parish Revitalization - Parish



Grantee Activity Number: 044P - H44P - 00001b
Activity Title: LLT Property Maintenance and Disposition

Activity Type:

Disposition

Project Number:

0044P

Projected Start Date:

08/23/2015

Benefit Type:

Area Benefit (Census)

National Objective:

Slums and Blight

Program Income Account:

St. Bernard Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

St. Bernard Parish Revitalization - Parish

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,100,000.00
Total Budget	\$0.00	\$4,100,000.00
Total Obligated	\$0.00	\$4,100,000.00
Total Funds Drawdown	\$24,283.80	\$3,899,489.26
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$24,283.80	\$3,899,489.26
Program Income Received	\$0.00	\$20,177,883.03
Total Funds Expended	\$24,283.80	\$3,899,489.26
St. Bernard Parish Government	\$24,283.80	\$3,899,489.26
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Maintenance and disposition activities for its Parish-held LLT properties in conjunction with the St. Bernard Parish Government/Office of Community Development-Disaster Recovery Unit Cooperative Endeavor Agreement (CEA). This activity includes all tasks as per the CEA for maintenance operations such as mowing grass, supervision of the maintenance operation, sales of lots, outreach, and all direct management costs involved in that process.

Location Description:

St. Bernard Parish

Activity Progress Narrative:

There were 3 Program Income vouchers approved this quarter.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	-4	312/996

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 044P - I44P - 00004

Activity Title: Parks Program

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0044P

Projected Start Date:

05/07/2021

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

St. Bernard Parish Revitalization-Parish PIA

Activity Status:

Under Way

Project Title:

St. Bernard Parish Revitalization - Parish

Projected End Date:

10/15/2023

Completed Activity Actual End Date:

Responsible Organization:

St. Bernard Parish Government

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$14,318.22	\$357,399.61
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$14,318.22	\$357,399.61
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$14,318.22	\$357,399.61
St. Bernard Parish Government	\$14,318.22	\$357,399.61
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The St. Bernard Parish Government proposes to construct, improve and/or rehabilitate nine parks within the Parish utilizing its Parish-held Program Income funds. The purpose of the Parks Program is to promote health and wellness for Parish residents and to further the Parish's recovery efforts from Hurricane Katrina.

Location Description:

Nine parks at various locations throughout Parish to be cleared environmentally (Reunion Drive, Judy Drive, Lena Drive, Angeliqne Drive, Victory Drive, Old Jail by Aycock Barn, Lynx Drive, Karl Street, Benjamin Street).

Activity Progress Narrative:

End date was updated. Expenditures this quarter were for a Program Income voucher approved.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of Non-business	0	0/0
# of public facilities	0	0/9
# of Section 3 Labor Hours	0	0/0
# of Targeted Section 3 Labor	0	0/0
# of Total Labor Hours	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0044S / St. Bernard Parish Revitalization - State



Grantee Activity Number: 044S - ITI2 - 00003

Activity Title: PAE St. Bernard Food Retailer Initiative and Parks Program

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

0044S

Projected Start Date:

07/31/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Program Income Account:

St. Bernard Parish Revitalization-State PIA

Activity Status:

Under Way

Project Title:

St. Bernard Parish Revitalization - State

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022	To Date
\$0.00	\$200,041.25

Total Budget

\$0.00	\$200,041.25
--------	--------------

Total Obligated

\$0.00	\$200,041.25
--------	--------------

Total Funds Drawdown

\$10,632.50	\$50,212.50
-------------	-------------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$10,632.50	\$50,212.50
-------------	-------------

Program Income Received

\$0.00	\$209,325.00
--------	--------------

Total Funds Expended

\$10,632.50	\$50,212.50
-------------	-------------

Pan American Engineers Inc

\$10,632.50	\$46,732.50
-------------	-------------

St. Bernard Parish Government

\$0.00	\$3,480.00
--------	------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

Match Funds

This Period	To Date
\$ 0.00	\$ 0.00

Activity Description:

The Fresh Food Retailer Initiative is a program designed to incentivize the development of new grocery store in Arabi, which will provide fresh food in underserved areas and create employment opportunities to support neighborhood revitalization. In 2017, Canseco's Market expanded to open its first store in St. Bernard in the Arabi community, which did not have a full service grocery store. The grocery store is applying to receive \$200,000 in the form of a grant for eligible expenses.

Location Description:

6735 St. Claude Ave. Arabi, LA 70032

Activity Progress Narrative:



Expenditures this quarter were for professional services rendered for grant management services related to the St. Bernard Parish PI projects.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0

LMI%:	41.05
-------	-------

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0066 / Piggyback PIA



Grantee Activity Number: PG12 - Piggyback - Choctaw Lodge

Activity Title: Piggyback - Choctaw Lodge (PG12)

Activity Type: Affordable Rental Housing	Activity Status: Completed
Project Number: 0066	Project Title: Piggyback PIA
Projected Start Date: 08/01/2014	Projected End Date: 04/23/2019
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date: 09/11/2017
National Objective: Low/Mod	Responsible Organization: Choctaw Lodge GP, LLC
Program Income Account: Piggyback PIA	

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,171,670.36
Total Budget	\$0.00	\$2,171,670.36
Total Obligated	\$0.00	\$2,171,670.36
Total Funds Drawdown	\$0.00	\$2,171,670.36
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$2,171,670.36
Program Income Received	\$0.00	\$2,171,670.36
Total Funds Expended	\$0.00	\$2,171,670.36
Choctaw Lodge GP, LLC	\$0.00	\$2,171,670.36
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
1st Mortgage	\$ 0.00	\$ 0.00
Deferred Developer Fee	\$ 0.00	\$ 0.00
Deferred Developer Reimbursement Installment	\$ 0.00	\$ 0.00
Gross Tax Credit Equity	\$ 0.00	\$ 0.00

Activity Description:

Acquisition/rehab of 63 units of affordable housing (a portion of the total 92 units). All 63 units designated for households between 50-60% AMI. This activity is a portion of the total Choctaw Lodge project, which is also funded under the Gustav-Ike grant, in activity 17WPGY1501 - Choctaw Lodge. The remaining 29 units are reported in that activity.

Location Description:

4115, 4150, and 4202 Mohican-Presscot Crossover, Baton Rouge, LA 70802



Activity Progress Narrative:

Program income on this activity is fully spent.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	63/63
# of Multifamily Units	0	63/63

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	63/63	63/63	100.00
# Renter	0	0	0	0/0	63/63	63/63	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
1st Mortgage	\$1,800,000.00
Deferred Developer Fee	\$309,226.00
Deferred Developer Reimbursement Installment	\$295,841.67
Gross Tax Credit Equity	\$2,268,566.00
Total Other Funding Sources	\$4,673,633.67

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: PG13 - Piggyback-Lafitte Bell School/Art Space

Activity Title: Piggyback - Lafitte Bell School/Artspace (PG13)

Activity Type: Affordable Rental Housing	Activity Status: Completed
Project Number: 0066	Project Title: Piggyback PIA
Projected Start Date: 12/31/1998	Projected End Date: 10/07/2018
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date: 10/08/2018
National Objective: Low/Mod	Responsible Organization: Baldwin Title Company of LA LLC/Artspace
Program Income Account: Piggyback PIA	

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,323,357.00
Total Budget	\$0.00	\$1,323,357.00
Total Obligated	\$0.00	\$1,323,357.00
Total Funds Drawdown	\$0.00	\$1,323,357.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$1,323,357.00
Program Income Received	\$0.00	\$1,500,000.00
Total Funds Expended	\$246,916.90	\$1,323,357.00
Baldwin Title Company of LA LLC/Artspace	\$246,916.90	\$1,323,357.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00
2nd Mortgage	\$ 0.00	\$ 0.00
Community Development Block Grant	\$ 0.00	\$ 0.00
Deferred Developer Fee	\$ 0.00	\$ 0.00
Federal Historic Tax Credit Equity	\$ 0.00	\$ 0.00
Gross Tax Credit Equity	\$ 0.00	\$ 0.00
Sponsor Loan	\$ 0.00	\$ 0.00
State Historic Tax Credit Equity	\$ 0.00	\$ 0.00

Activity Description:

Artspace Bellschool is a 79 unit 100% affordable rehab housing project in New Orleans. This activity funds 32 of those units. It is the last phase of the Lafitte Housing Redevelopment. The project is funded in part with



\$3,711,649 in Katrina/Rita CDBG and Piggyback Program Income - \$2,388,292 Program Funds (Lafitte Bell School), \$1,323,357 PI (Artspace PG13). The OCD gap loan is scheduled to close in June 2016. Estimated completion date is fall 2017.

Location Description:

City of New Orleans

Activity Progress Narrative:

This is an adjusting entry from a previous quarter.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	79/32
# of Multifamily Units	0	79/32

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	35/0	44/32	79/32	100.00
# Renter	0	0	0	35/0	44/32	79/32	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

	Amount
2nd Mortgage	\$1,700,000.00
Community Development Block Grant	\$2,211,649.00
Deferred Developer Fee	\$631,921.00
Federal Historic Tax Credit Equity	\$6,023,157.00
Gross Tax Credit Equity	\$10,657,522.00
Sponsor Loan	\$6,600,000.00
State Historic Tax Credit Equity	\$5,761,948.00
Total Other Funding Sources	\$33,586,197.00

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: PG25 - Piggyback - Lafayette Bottle Art Lofts

Activity Title: Piggyback - Lafayette Bottle Art Lofts (PG25)

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

05/14/2020

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

05/14/2023

Completed Activity Actual End Date:

Responsible Organization:

Lafayette Bottle Art Lofts, LLC

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$4,729,242.33

Total Budget

(\$270,757.67) \$4,729,242.33

Total Obligated

(\$270,757.67) \$4,729,242.33

Total Funds Drawdown

\$0.00 \$4,729,242.33

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$4,729,242.33

Program Income Received

\$18,658.98 \$18,685.98

Total Funds Expended

\$0.00 \$4,729,242.33

Lafayette Bottle Art Lofts, LLC

\$0.00 \$4,729,242.33

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Acquisition & Rehab of affordable rental housing

Location Description:

Lafayette - 28

Activity Progress Narrative:

PG25 - Piggyback - Lafayette Bottle Art Lofts budget and obligation decreased by 270,757.67 (from 5M to 4,729,242.33). This will 0 out available balance (unspent funds) on activity.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		40/40	
# of Multifamily Units	0		40/40	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	12/12	28/28	40/40	100.00
# Renter	0	0	0	12/12	28/28	40/40	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: PG27 - Piggyback - 1300 OCH

Activity Title: Piggyback - 1300 OCH (PG27)

Activity Type:
Affordable Rental Housing

Project Number:
0066

Projected Start Date:
11/01/2021

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Piggyback PIA

Projected End Date:
06/30/2023

Completed Activity Actual End Date:

Responsible Organization:
1300 OCH, L.L.C.

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,006,872.44
Total Budget	\$0.00	\$4,006,872.44
Total Obligated	\$0.00	\$4,006,872.44
Total Funds Drawdown	\$750,038.33	\$2,666,802.96
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$750,038.33	\$2,666,802.96
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$750,038.33	\$2,666,802.96
1300 OCH, L.L.C.	\$750,038.33	\$2,666,802.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The goal is build affordable housing for 100% LMI recipients.

Location Description:

Activity Progress Narrative:

Expenditures this quarter were for construction services.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of Properties	0		0/0	
# of Section 3 Labor Hours	0		2551/0	
# of Targeted Section 3 Labor	0		510/0	
# of Total Labor Hours	0		10207/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/100	
# of Multifamily Units	0		0/100	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/100	0/0	0/100	0
# Renter	0	0	0	0/100	0/0	0/100	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: PG28 - Piggyback - H3C

Activity Title: Piggyback - H3C (PG28)

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

11/01/2021

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

06/30/2023

Completed Activity Actual End Date:

Responsible Organization:

H3C, L.L.C.

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$1,931,335.00

Total Budget

\$0.00 \$1,931,335.00

Total Obligated

\$0.00 \$1,931,335.00

Total Funds Drawdown

\$65,194.57 \$502,929.46

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$65,194.57 \$502,929.46

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$65,194.57 \$502,929.46

H3C, L.L.C.

\$65,194.57 \$502,929.46

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

Match Funds

This Period

\$ 0.00

To Date

\$ 0.00

Activity Description:

The goal is build affordable housing for 100% LMI recipients.

Location Description:

1801 Thalia Street, New Orleans, LA 70113

Activity Progress Narrative:

Expenditures this quarter were for construction services.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
Activity funds eligible for DREF	0		0/0	
# of Properties	0		0/0	
# of Section 3 Labor Hours	0		2687/0	
# of Targeted Section 3 Labor	0		537/0	
# of Total Labor Hours	0		10749/0	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/192	
# of Multifamily Units	0		0/192	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/192	0/0	0/192	0
# Renter	0	0	0	0/192	0/0	0/192	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PGAD - Piggyback - QAP Admin
Activity Title: Piggyback - QAP Admin (PGAD)

Activity Type:

Administration

Project Number:

0066

Projected Start Date:

09/29/2013

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$560,000.00

Total Budget

\$0.00 \$560,000.00

Total Obligated

\$0.00 \$560,000.00

Total Funds Drawdown

\$651.83 \$44,993.71

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$651.83 \$44,993.71

Program Income Received

\$0.00 \$174,005.33

Total Funds Expended

\$651.83 \$44,994.01

Louisiana Housing Corporation

\$651.83 \$44,994.01

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Administration for Piggyback Program Income projects

Location Description:

Disaster-declared parishes, LA

Activity Progress Narrative:

Expenditures this quarter were for admin and project delivery.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: PGPD - Baker Donelson Bearman - Piggyback

Activity Title: Piggyback - Baker Donelson Bearman - Program Deliv

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

05/06/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Baker Donelson Bearman

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 **To Date**

\$0.00 \$20,000.00

Total Budget

\$0.00 \$20,000.00

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Baker Donelson Bearman

\$0.00 \$0.00

City of Baker

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Program delivery for program income funded Piggyback

Location Description:

Disaster declared parish in Louisiana

Activity Progress Narrative:

updated performance projections



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Renter	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PGPD - Compass - Piggyback Activity Title: Piggyback - Compass - Program Delivery

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

12/31/1998

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

The Compass Group, LLC

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 To Date

\$0.00 \$1,157,716.00

Total Budget

\$0.00 \$1,157,716.00

Total Obligated

\$0.00 \$1,157,716.00

Total Funds Drawdown

\$37,902.50 \$1,103,758.79

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$37,902.50 \$1,103,758.79

Program Income Received

\$0.00 \$8,521,991.45

Total Funds Expended

\$37,902.50 \$1,103,758.79

LHC RO

\$0.00 \$0.00

Office of Community Development (OCD), Disaster

\$0.00 \$265,259.26

The Compass Group, LLC

\$37,902.50 \$838,499.53

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

This activity contains repaid Piggyback loans to be used for future Piggyback projects.

Location Description:

Activity Progress Narrative:

There were 3 Program Income vouchers approved this quarter for professional services for K/R functional support.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/0	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	0/0	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PGPD - LHC - Piggyback - QAP - Program Delivery

Activity Title: Piggyback - LHC QAP Program Delivery

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

09/30/2013

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Program Income Account:

Piggyback PIA

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

12/31/2022

Completed Activity Actual End Date:

Responsible Organization:

Louisiana Housing Corporation

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022	To Date
\$0.00	\$816,512.93

Total Budget

\$0.00	\$816,512.93
--------	--------------

Total Obligated

\$0.00	\$560,000.00
--------	--------------

Total Funds Drawdown

\$15,277.70	\$300,271.74
-------------	--------------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$15,277.70	\$300,271.74
-------------	--------------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$15,277.70	\$300,271.74
-------------	--------------

Jones, Walker LLP

\$0.00	\$0.00
--------	--------

Louisiana Housing Corporation

\$15,277.70	\$300,271.74
-------------	--------------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

Match Funds

This Period	To Date
\$ 0.00	\$ 0.00

Activity Description:

Program delivery for program income funded Piggyback.

Location Description:

Disaster declared parish in Louisiana

Activity Progress Narrative:

Updated performance projections. Expenditures this quarter were for 4 Program Income vouchers approved for admin and project delivery costs.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Renter	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: PGPD - Pan American - Piggyback Activity Title: Piggyback - Pan American - Program Delivery

Activity Type:

Affordable Rental Housing

Project Number:

0066

Projected Start Date:

05/06/2019

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Piggyback PIA

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Pan American Engineers Inc

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2022 **To Date**

\$0.00 \$87,482.05

Total Budget

\$0.00 \$87,482.05

Total Obligated

\$0.00 \$87,482.05

Total Funds Drawdown

\$0.00 \$51,195.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$51,195.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$51,195.00

Pan American Engineers Inc

\$0.00 \$51,195.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Program delivery for program income funded Piggyback

Location Description:

Disaster declared parish in Louisiana

Activity Progress Narrative:

Updated performance projections

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Renter	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0088 / Road Home Insurance Litigation PIA



Grantee Activity Number: RHPI - I36S - 00003
Activity Title: Greater New Orleans Community Health

Activity Type:

Public services

Project Number:

0088

Projected Start Date:

12/17/2010

Benefit Type:

Direct Benefit (Persons)

National Objective:

Low/Mod

Program Income Account:

Road Home Litigation PIA

Activity Status:

Completed

Project Title:

Road Home Insurance Litigation PIA

Projected End Date:

09/28/2018

Completed Activity Actual End Date:

09/28/2018

Responsible Organization:

Louisiana Department of Health and Hospitals

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$10,602,640.83
Total Budget	\$0.00	\$10,602,640.83
Total Obligated	\$0.00	\$10,602,640.83
Total Funds Drawdown	\$0.00	\$10,602,640.83
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$10,602,640.83
Program Income Received	(\$1,586,538.52)	\$29,275,659.04
Total Funds Expended	(\$4,560,595.02)	\$10,602,640.83
Louisiana Department of Health and Hospitals	(\$4,560,595.02)	\$10,602,640.83
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Greater New Orleans Community Health Connection (GNOCHC) is a new Medicaid Section 1115 Waiver Demonstration program to provide primary and behavioral health care services to low-income, uninsured adults in the Greater New Orleans area between October 1, 2010 and December 31, 2014. This program is an outgrowth of a three-year Primary Care Access and Stabilization Grant (PCASG) that ended in September 2010. This program (GNOCHC) will transition PCASG providers to a financially sustainability model that incorporates Medicaid, LaCHIP, and other payor sources as the revenue base by January 1, 2015, when a majority of low-income uninsured adults will have health care coverage either through Medicaid or the State Health Benefits Exchange as mandated by the federal health care reform Affordable Care Act (ACA). This activity is an expansion of the ILOC - 00032 activity in Katrina/Rita Grant 1. The performance measures are also in that activity.

Location Description:

Greater New Orleans area, including Orleans, St. Bernard, Plaquemines, and Jefferson Parishes



Activity Progress Narrative:

This is an adjusting entry from a previous quarter, voucher 283003 was cancelled and needed to be deducted from the amount expended. Reopened completed activity, cancelled receipt #LSP130619GNOCHC, closed activity.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
	0	0	0	0/0	55259/179817	55259/179817	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 0099 / Administrative Costs



Grantee Activity Number: S2AD - Admin PF ONLY

Activity Title: Admin PF ONLY (S2AD)

Activity Type:

Administration

Project Number:

0099

Projected Start Date:

05/08/2006

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

s2ad - admin pf only

Activity Status:

Under Way

Project Title:

Administrative Costs

Projected End Date:

03/31/2023

Completed Activity Actual End Date:

Responsible Organization:

Office of Community Development (OCD), Disaster

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$14,647,290.38
Total Budget	\$0.00	\$14,647,290.38
Total Obligated	\$0.00	\$14,647,290.38
Total Funds Drawdown	\$1,402,850.66	\$6,943,882.24
Program Funds Drawdown	\$1,402,850.66	\$6,943,882.24
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,402,850.66	\$6,943,882.24
Office of Community Development (OCD), Disaster	\$1,402,850.66	\$6,943,882.24
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Supports the administrative work conducted to implement disaster recovery projects funded with these resources. This original activity budget and obligation for S2AD - Admin is being zeroed out because there is a DRGR system error with program income that is disallowing program fund availability regarding the DRGR PI GENERAL ACCOUNT. The initial budget and obligation was \$41,200,000. The remaining budget and obligation of \$18,625,017.39 will be used to create a new activity called S2AD - Admin PF ONLY which will be linked to a walled-off program income account that will retain a zero balance at all times so that there will be no issues of PI superceding PF (due to this being a payroll account).

Location Description:

Activity Progress Narrative:

The Disaster Recovery Unit (DRU) of the Office of Community Development (OCD), Division of Administration (DOA), was created in the aftermath of the 2005 hurricanes Katrina and Rita. The DRU administers the CDBG



Disaster Recovery funds approved by Congress on December 23, 2005; June 30, 2007; and January 15, 2008. Personnel were hired from around the United States as well as within Louisiana with experience in all aspects of CDBG programs. Managers and staff were retained in the areas of homeownership housing, multifamily, rental, and supportive housing, infrastructure, economic development, policy and reporting, legal, finance, and auditing.

Experienced employees of the OCD-CDBG Program provide training as needed to the newly hired. In addition, the OCD continues to supply CDBG training in partnership with the Council of State Community Development Agencies. The DOA's resources are available to augment the DRU with expertise in budgeting, accounting, contract review, and legal matters. The DRU is in close contact with the Louisiana Legislative Auditors, although the last contract (Agreed Upon Procedures) the DRU had with the Legislative Auditor Recovery Assistance Services (RAS) expired June 30, 2010. This contract was for RAS to review contractor invoices. RAS elected not to extend the services. The Division of Administration is currently conducting internal audits of the OCD/DRU.

At the close of this quarter, the OCD-DRU had 93 full-time and 6 part-time employees. In July 2010, the DRU was authorized for a total of 118 positions. In July 2011, the Division of Administration reduced the number of positions to 115. In July of 2012, the Division of Administration once again reduced the number of positions; this time to 113. In October of 2015, the Division of Administration authorized DRU for a total of 127 positions. In June 2018, the Division of Administration authorized an additional 16 positions; bringing the total number of positions to 143. In October of 2018, the Division of Administration re-authorized DRU for a total of 142 positions. In 2021, the Division of Administration authorized an additional 9 positions; bringing the total number of positions to 151. In October of 2022, the Division of Administration reduced the number of positions to 140. This leaves 47 positions not currently filled. Included in the full-time employee count are 36 positions not in the State's Table of Organization

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 3067 / LaSafe



Grantee Activity Number: 26I2AF6601 - NDR

Activity Title: Gretna Resilience District Kickstart

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

3067

Projected Start Date:

09/01/2018

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

LaSafe

Projected End Date:

09/30/2023

Completed Activity Actual End Date:

Responsible Organization:

City of Gretna

Overall	Oct 1 thru Dec 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$974,438.15
Total Budget	\$0.00	\$974,438.15
Total Obligated	\$0.00	\$974,438.15
Total Funds Drawdown	\$348,641.17	\$348,641.17
Program Funds Drawdown	\$348,641.17	\$348,641.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$348,641.17	\$348,641.17
City of Gretna	\$348,641.17	\$348,641.17
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

The Gretna Resilience District Kickstart is an ambitious Resilient Infrastructure and Community Nonstructural Mitigation/Flood Risk Reduction project. LA SAFE funding will address the improvements to the park which include greater stormwater retention, enhanced entryways, pathways and signage, additional seating and pavilions, and the installation of a tiered dock that will connect visitors to the water.

These are all associated activities 26NSAF6601 - NDR (NDR grant), 26ISAF6601 - NDR (KR1), and 26I2AF6601 - NDR (KR2) because they are funded in part with NDR, in part with KR1 and in part with KR2 funds.

Location Description:

Activity Progress Narrative:

End date was updated. Expenditures this quarter were for CM Combs Construction, LLC for general conditions,

metals, carpentry, earthwork, water equipment, concrete, specialties, furnishings, electrical, exterior improvements, and Waterways Marine Construction for water equipment.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	5105	8915	57.26
LMI%:				41.05

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	5	897
Monitoring Visits	0	1
Audit Visits	0	0
Technical Assistance Visits	5	896
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	1

